



Daily Completion / Workover Report

Well Dawson #5

yesterday AM:

PBTd

Top Perf

all depths KB _____ feet above GL

DAYS 1 DATE 6.28.96

STATUS Try to pull packer / Clut ~~off~~ Thg above packer.

operations last 24 hours: 6-27-96

10 MIRA JW Gibson Rig 25. Fish parted rod 7/8 rod
(Parted on 6' sub below polish rod). Unseat pump.
10 TOOH. Lay down rods. Rtt to pull thg. NDWH.
10 Try to unset loc-set packer. Had to thg. tongs to
unset PKr. Try to pull packer, could only move
10 thg. 5' up. Pull 50,000# over thg. weight. Couldn't
10 get free. SDFN.

costs	daily	total
completion rig	966	966
water, mud, oil		
trucking and hauling		
stimulation		
cementing and cementing equipment		
logging and perforating		
packers, bridge plugs		
power swivel and circulating equipment		
bits, mills, scrapers		
jars and fishing costs		
dirtwork and welding		
roustabout crew		
supervision		
wellhead		
tubing		
rods and pump		
pumping unit		
treater, separator		
valves, fittings, flowlines		
other		
total	966	966

[illegible]

rods	pulled or run	number	size	type and make
	Pull	70	7/8	D
	Pull	112	3/4	D

bridge plugs, packers, catchers, pump, seating nipple, bottom hole assembly

[illegible][illegible]

EBL. LOAD TO RECOVER _____

SUPERVISOR

Dale Hart

WESTERN OPERATING COMPANY

WESTERN OPERATING COMPANY

WESTERN OPERATING COMPANY

