

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

403313437

Receive Date:

02/20/2023

Report taken by:

Steven Arauza

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: CAERUS PICEANCE LLC	Operator No: 10456	Phone Numbers Phone: (970) 778-2314 Mobile: (970) 778-2314
Address: 1001 17TH STREET #1600		
City: DENVER	State: CO Zip: 80202	
Contact Person: Jake Janicek	Email: jjanicek@caerusoilsandgas.com	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 25700 Initial Form 27 Document #: 403194784

PURPOSE INFORMATION

- ☐ Rule 913.c.(1): Pit or Cuttings Trench closure.
- ☐ Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- ☒ Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- ☐ Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- ☐ Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- ☐ Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- ☐ Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- ☐ Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- ☐ Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- ☐ Rule 913.g: Changes of Operator.
- ☐ Rule 915.b: Request to leave elevated inorganics in situ.
- ☐ Other: _____

SITE INFORMATION

Yes Multiple Facilities

Facility Type: SPILL OR RELEASE	Facility ID: 482722	API #: _____	County Name: GARFIELD
Facility Name: NPR 22A-3 596 Well Flowline		Latitude: 39.647527	Longitude: -108.148042
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: NENE	Sec: 3	Twp: 5S	Range: 96W Meridian: 6 Sensitive Area? Yes

SITE CONDITIONS

General soil type - USCS Classifications SM Most Sensitive Adjacent Land Use Rangeland

Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? No

Other Potential Receptors within 1/4 mile

An unnamed tributary to Davis Gulch is present 0.2 miles to the northeast.

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- ☒ E&P Waste ☐ Other E&P Waste ☐ Non-E&P Waste
- ☒ Produced Water ☐ Workover Fluids
- ☐ Oil ☐ Tank Bottoms
- ☐ Condensate ☐ Pigging Waste
- ☐ Drilling Fluids ☐ Rig Wash
- ☐ Drill Cuttings ☐ Spent Filters
- ☐ Pit Bottoms
- ☐ Other (as described by EPA)

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	SOILS	To be determined	Pending investigation

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

On August 15, 2022, a flowline at the Location failed a pressure test. The flowline was exposed, and the point of release (POR) was identified. An unknown volume of produced water was released from the flowline prior to the failed pressure test. The release was reported via Colorado Oil and Gas Conservation Commission (COGCC) Form 19 Document 403136417 to open Spill/Release Point ID 482722.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

☒ Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

Caerus plans to continue assessment of the release area. Additional soil samples will be collected and analyzed to delineate identified impacts. Samples will be submitted for the reduced analyte suite of total petroleum hydrocarbons (TPH) and sodium adsorption ratio (SAR) per approved Document 403194784.

Proposed Groundwater Sampling

☐ Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan (summary):

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 6

Number of soil samples exceeding 915-1 6

Was the areal and vertical extent of soil contamination delineated? No

Approximate areal extent (square feet) 1000

Groundwater

Number of groundwater samples collected 0

Was extent of groundwater contaminated delineated? Yes

Depth to groundwater (below ground surface, in feet)

Number of groundwater monitoring wells installed

Number of groundwater samples exceeding 915-1

NA / ND

-- Highest concentration of TPH (mg/kg) 6145

-- Highest concentration of SAR 16.5

BTEX > 915-1 No

Vertical Extent > 915-1 (in feet) 4

Surface Water

0 Number of surface water samples collected

Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION☐ Were impacts to adjacent property or offsite impacts identified?☒ Were background samples collected as part of this site investigation?

Background soil sample A03-N. BACK-072810 collected at the Location on July 28, 2010, indicates a native arsenic value of 8.8 mg/kg. Based on this result, Caerus requests consideration of COGCC Table 915-1 Footnote 11 to establish an alternative allowable limit of 11.0 mg/kg for arsenic.

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards)

Volume of liquid waste (barrels)

☒ Is further site investigation required?

See Proposed Soil Sampling.

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Remediation strategies will be evaluated following delineation of identified impacts. The selected approach will be presented to the COGCC in a Supplemental Form 27.

REMEDIAL SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Initial site investigation was performed on August 31, 2022. The flowline had been trenched and exposed to identify the POR. A total of five soil samples were collected from the excavation: one soil sample was collected from the base beneath the POR, two soil samples were collected from the north sidewall, one soil sample was collected from the south sidewall, and one soil sample was collected from the trench base northeast of the POR. A composite sample was also collected from the excavation stockpile. All collected samples were placed in laboratory provided containers, immediately placed on ice, and shipped for laboratory analysis of COGCC Table 915-1 constituents of concern under chain of custody.

Analytical results of investigation samples are within COGCC Table 915-1 Residential Soil Screening Levels except for TPH, SAR, pH, and arsenic. The POR, south sidewall, and northeast trench base exceed allowable limits for TPH and SAR. The northwest sidewall and stockpile exceed allowable limits for pH, and all samples exceeded allowable limits for arsenic.

Background data collected at the Location on July 28, 2010, indicates a native arsenic value of 8.8 mg/kg. Based on this result, the COGCC approved Caerus request to establish an alternative allowable limit of 11.0 mg/kg for arsenic per COGCC Table 915-1 Footnote 11 via Document 403194784. See Document 403194784 and the associated Report of Work Completed (ROWC) for details of site investigation to date.

Soil Remediation Summary

☐ In Situ

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

☐ Ex Situ

_____ Excavate and offsite disposal

_____ If Yes: Estimated Volume (Cubic Yards) _____

_____ Name of Licensed Disposal Facility or COGCC Facility ID # _____

_____ Excavate and onsite remediation

_____ Land Treatment

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

☒ Quarterly☐ Semi-Annually☐ Annually☐ Other

☐ Request Alternative Reporting Schedule:

☐ Semi-Annually☐ Annually☐ Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type:

☐ Groundwater Monitoring☐ Land Treatment Progress Report☐ O&M Report☒ Other Q4 2022 Status Update

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Per Rule 705.b, and in line with guidance laid out in the SBAP, Caerus has general liability insurance in the amount of \$1M, and Caerus has umbrella insurance, which sits over the general liability insurance in the amount of \$75M. The umbrella and general liability insurance covers property damage, bodily injury to third parties, and sudden or accidental pollution under a combined \$76M.

Operator anticipates the remaining cost for this project to be: \$ 10000

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? Yes

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

None

Volume of E&P Waste (solid) in cubic yards 0

E&P waste (solid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

Volume of E&P Waste (liquid) in barrels 30

E&P waste (liquid) description impacted soil mixed with hydrovac rinsate

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility: Greenleaf Environmental Services

REMEDIATION COMPLETION REPORT

REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

☐ Compliant with Rule 913.h.(1).

☐ Compliant with Rule 913.h.(2).

☐ Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards?

Does the previous reply indicate consideration of background concentrations?

Does Groundwater meet Table 915-1 standards? _____

Is additional groundwater monitoring to be conducted? _____

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Any disturbance will be returned to the active working surface of the well pad for continued operation. When the site is decommissioned at a later date, it will be reclaimed in accordance with 1000 Series regulations.

Is the described reclamation complete? No _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim

☐ Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. 08/15/2022

Actual Spill or Release date, or date of discovery. 08/15/2022

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 08/31/2022

Proposed site investigation commencement. 08/31/2022

Proposed completion of site investigation. _____

REMEDIAL ACTION DATES

Proposed start date of Remediation. _____

Proposed date of completion of Remediation. _____

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☐ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

This form has been submitted to provide the required quarterly update to the COGCC. Additional site investigation was attempted with a hydro vacuum in November 2022; however, the sampling event was unsuccessful due to shallow refusal. Additional site investigation is tentatively scheduled for Spring 2023 pending favorable weather conditions.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Chris McKisson

Title: Managing Partner

Submit Date: 02/20/2023

Email: chris.mckisson@confluence-cc.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Steven Arauza

Date: 04/04/2023

Remediation Project Number: 25700

COA Type**Description**

0 COA	

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num**Name**

403313437	FORM 27-SUPPLEMENTAL-SUBMITTED
-----------	--------------------------------

Total Attach: 1 Files

General Comments**User Group****Comment****Comment Date**

Environmental	Comply with outstanding COAs.	04/04/2023
---------------	-------------------------------	------------

Total: 1 comment(s)