



## Treatment Report

**Customer:** Civitas Resources

**Job #:** JOB00141956

**Rep:** Kenny Graham

**Rig:** Cartel 11

**Job Date:** Dec 12 @ 13:12

**Supervisor:** Vitalijs Neverdasovs

**Well:** SHELTON 25W-25-16

**Time Requested:**

**Job Type:** US Primary

**UWI:** SHELTON 25W-25-16

**Time Arrived:** Dec 12 @ 16:12

Casing-Surface

**Surface:** SHELTON 25W-25-16

**Time Released:** Dec 12 @ 22:12

1 Grade	TBD	1 Size (mm, in)	9.625	1 Weight (kg/m, lb/ft)	36
BHCT (°C, °F)	91	BHST (°C, °F)	108	Float Depth (m, ft)	1862
Funnel Vis (sec/L, sec/qt)	TBD	Max Pressure (MPa, psi)	2500	Mud Density (kg/m3, lb/gal)	8.5
Mud Type	water	Plug Size (mm, in)	9 5/8	Plug Type	Rig Supplied
TMD (m, ft)	1905	TVD (m, ft)	1815		

Treatment Info:	Tonnes Used:	Tonnes Not Used:	0.00
Preflush:	10m3 Fresh Water & 20m3 MAG Mark	Circulation Time:	0.5
		Slurry Temp:	57
		Bulk Sample:	Yes
Displace:		Water Temp:	40
		Water Sample:	Yes
		Bulk Temp:	42
		Slurry Sample:	Yes
Slurry Returns:	35 Plug Bumped:	Yes Pump Out Lines:	Float Held:
			Yes

Time	Pressure MPa	Annular Pressure MPa	Volume Per Stage m3	Total Stage Volume m3	Rate m3/min	Treatment Detail
16:00	0.00	0.00		0.00		Arrive on Location - ARRIVED ON LOCATION. CUSTOMER REQUESTED CREW AT 19:00. RIG IS RINNING CASING
16:30	0.00	0.00		0.00		TEST WATER : TEMP 40/ CHLORIDES 100/ PH 8
18:57	0.00	0.00		0.00		Safety Meeting - PRE JOB SAFETY MEETING WITH ALL PERSONEL
19:30	0.00	0.00		0.00		DROP BOTTOM PLUG
19:34	3018.00	0.00	5	0.00	3.0	Start Pressure Test - FILL LINES AND PRESSURE TEST
19:36	410.00	0.00	5	0.00	6.0	PUMP FRESH WATER
19:37	315.00	0.00	20	0.00	6.0	PUMP DYE
19:41	407.00	0.00	195.9	0.00	6.0	Pump Slurry - BATCH/ WEIGHT/ PUMP 764 SKS/ 195.9 BBLs 13.3 PPG SLURRY.
20:19	0.00	0.00		0.00		Stop Pumping - SHUTDOWN/ DROP TOP PLUG
20:27	700.00	0.00	100	0.00	6.0	Displace - FRESH WATER DISPLACEMENT.
20:49	0.00	0.00		0.00		Stop Pumping - GOT CEMENT TO SURFACE. PER CUSTOMER REQUEST SHUT DOWN AND WAIT FOR 5 MINUTES.

20:55	830.00	0.00	30	0.00	6.0	Displace - CONTINUE DISPLACEMENT
21:01	710.00	0.00	14	0.00	3.5	Slow Rate Pumping - SLOW RATE
21:04	1520.00	0.00		144.00		Bump Plug - BUMP PLUG/ 35 BBLS CEMENT TO SURFACE.
21:06	0.00	0.00		0.00		CHECK FLOATS/ 0.5 BBL BACK
21:15	0.00	0.00		0.00		Wash Up Truck
21:30	0.00	0.00		0.00		Rig Out



Customer: CIVITAS

Date: 12/12/2022

Ticket: 141956

Location: SHELTON 25W-25-16

Well Name: SHELTON 25W-25-16

Job Type: SURFACE

Magnum Unit #: 1015

