

Well Name: AMOCO WESTAN FISCHAHS 01

API # 0500506204	Surface Legal Location SWSW S2 T4S R65W	Field Name WILDCAT	Permit Number	State CO	Well Configuration Type VERTICAL
Ground Elevation (ft)	Casing Flange Elevation (ft)	Orig KB-Ground Distance (ft)	KB-Casing Flange Distance (ft)	Surface Spud Date 3/17/1971 00:00	Final Rig Release Date

Job: Abandon Well / Re-Entry , 4/21/2023 06:00, P1668CD

Job Category Abandon	Primary Job Type Abandon Well	Secondary Job Type Re-Entry
Start Date 4/21/2023	End Date	
Objective		

SUMMARY

Rpt #	Start Date	End Date	24 Hr Summary	REMARKS/ISSUES
1.0	4/21/2023	4/22/2023	AOL, SAFETY MEETING, LOAD & MOVE EQUIPMENT TO LOCATION, RIG INSPECTION, MIRU,RIG UP RIG & EQUIPMENT, NU BOP (9" 3K FLANGE, 9" 3K X 11" 3K SPOOL, 11" 3K FLOW CROSS, 11" 3K DOUBLE GATE, W/ 4.5" PIPE RAMS & BLINDS, 11" 3K BAG, 11" ROTATING HEAD), TEST BOP'S 500 PSI LOW AND 2000PSI HIGH, TEST ALL COMPONENTS WITH WALKER TESTING, MAKE UP 7 7/8" DRILL BIT, SPUD WELL, DRILL OUT SURFACE CSG, TEST CSG @ 660' TO 500PSI FOR 5 MINUTES NO PRESSURE LOSS,	
2.0	4/22/2023	4/23/2023	DRILLED DOWN TO 220' TO FIRST CMT PLUG, CONTINUE DRILLING DOWN TO 450' TO SECOND PLUG, DRILLED DOWN TO 650' AND PRESSURE TESTED CSG TO 200PSI FOR 5 MINUTES, CIRCULATED BOTTOMS UP @ 1000', DRILL DOWN TO 1700' TO THIRD CMT PLUG, DRILLED DOWN TO 2032', DRILL PIPE BOUNCING BUT NOT TORTURING UP, TOO H TO CHANGE OUT BIT, OOH BIT WAS PACKED OFF AND MISSING JET NOZZLE, TIH, START DRILLING BREAK THROUGH END OF CMT PLUG @ 2088'	
3.0	4/23/2023	4/24/2023	DRILLED DOWN TO 2700', CIRCULATED BOTTOMS UP, NO LEL'S SEEN AS OF YET, DRILLED DOWN TO 4000' SENT 2 HIGH VIS SWEEPS, DRILLED DOWN TO 5000' AND CIRCULATED 2 BOTTOMS UP'S, DRILLED DOWN TO 6000' AND CIRCULATED 2 BOTTOMS UP'S, DRILLED DOWN TO 7000' CIRCULATED 2 BOTTOMS UP'S, CONTINUE DRILLING CURRENT DEPTH 7175'	
4.0	4/24/2023	4/25/2023	DRILL DOWN TO 7500' CIRCULATE AND FLARE OFF GAS, CIRCULATE FOR 60 MINS, BACK TO DRILLING, DRILL DOWN TO TD @ 7720', CIRCULATE 2 HIGH VIS SWEEPS, GOOD RETURNS THROUGH CIRCULATION @ TD, START TO TOO H, WHILE TOO H LOST 100 BBL OF MUD, SWABBING SOMETHING UP THE WELL, LAY DOWN DRILL PIPE TO 6500', ESTABLISH GOOD CIRCULATION, CIRCULATE 2 BOTTOMS UPS, TIH TO MAKE A WIPER TRIP BACK TO BOTTOM, WASHED BACK TO BOTTOM @ 7720', CIRCULATE, ROTATE, AND RECIPROCATATE DRILL PIPE WHILE CIRCULATING ON BOTTOM, CIRCULATE 3 BOTTOMS UPS, TOO H TO TIGHT SPOT FROM 2700' TO 1724', REAM BACK DOWN TO 2700' REAMING EVERY JT, TOO H TO 1000'	
5.0	4/25/2023	4/26/2023	CONTINUE TOO H, OOH TO CHANGE OUT DRILL BIT TO CMT BIT, TIH TO 2730', WORK TIGHT SPOT AND REAM DOWN PAST TIGHT SPOT, RUN IN TO NEXT TIGHT SPOT @ 5367', WORK AND REAM PIPE PASS TIGHT SPOT, @ 6770' START TO PUSH SOMETHING DOWN HOLE, DRILL DOWN TO 7139' WASH AND REAM PIPE DOWN TO TD @ 7720', CIRCULATE 2 BOTTOMS UP, MIRU CMT CREW, PUMP CMT PLUG FROM 7720'-7520', PUMP 30 BBL H2O SPACER, 100 SKS (20.48BBL) OF G CMT W/ RETARDER, 1.15 YIELD, 5.0 GAL/SK, DISPLACE 5.5 BBL H2O & 101 BBL OF MUD, TOO H 10 JTS & REVERSE OUT DP, TOO H TO 5354'	

Well Name: AMOCO WESTAN FISCHAHS 01

API # 0500506204	Surface Legal Location SWSW S2 T4S R65W	Field Name WILDCAT	Permit Number	State CO	Well Configuration Type VERTICAL
Ground Elevation (ft)	Casing Flange Elevation (ft)	Orig KB-Ground Distance (ft)	KB-Casing Flange Distance (ft)	Surface Spud Date 3/17/1971 00:00	Final Rig Release Date

Rpt #	Start Date	End Date	24 Hr Summary	REMARKS/ISSUES
6.0	4/26/2023	4/27/2023	FINISH TOO H TO 5354', MONITOR WELL FOR 60 MINS, NO MIGRATION SEEN, RU CMT CREW, PUMP CMT PLUG FROM 5354'-5154', PUMP 30 BBL H2O SPACER, 100 SKS (20.48BBL) OF G CMT W/ RETARDER, 1.15 YIELD, 5.0 GAL/SK, DISPLACE 5.5 BBL H2O & 67.4 BBL OF MUD, EST TOCMT 5154', TOO H 10 JTS & REVERSE OUT DP, TOO H TO 2300', CIRCULATE AND CONDITION WELL, MONITOR WELL FOR 60 MINS, NO MIGRATION SEEN, RU CMT CREW, PUMP CMT PLUG FROM 2300'-1500', PUMP 30 BBL H2O SPACER, 410 SKS (96.15 BBL) OF THIXSO CMT, 1.32 YIELD, 6.22 GAL/SK, DISPLACE 17.8 BBL H2O, TOO H 30 JTS, CIRCULATE & CONDITION WELL FOR 3 HRS, MONITOR WELL FOR 60 MINS FOR MIGRATION, NO MIGRATION SEEN, TIH & TAG CMT @ 1691',RU CMT CREW PUMP CMT JOB FROM 1691'-756', PUMP 30 BBL H2O SPACER, 1050 SKS (215 BBL) OF G CMT W/ CC, 1.15 YIELD, 5.0 GAL/SK, DISPLACE 9.5 BBL H2O, TOO H & TOP OFF WELL WITH H2O AND MONITOR WELL WHILE WOC, TIH AND TAG TOC @ 756', CIRCULATE WELL W/ H2O, MONITOR WELL FOR 60 MINS, NO MIGRATION SEEN, RU CMT CREW	
7.0	4/27/2023	4/28/2023	RU CMT CREW PUMP CMT JOB FROM 756'-0', PUMP 40 BBL H2O SPACER W/ DYE, 340 SKS (69.9 BBL) OF G CMT, 1.15 YIELD, 5.0 GAL/SK, TOO H & TOP OFF WELL WITH CMT 30 SKS (6.0 BBL) OF G CMT, 1.15 YIELD, 5.0 GAL/SK, EST TOCMT 0', RD CMT CREW, START TO RIG DOWN DRILLING RIG	
8.0	5/8/2023	5/8/2023	AMOCO WESTAN FISCHAHS 01 WAS CUT AND CAPPED ON 5/8/23.	