

FORM

6

Rev
11/20

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

403400089

Date Received:

05/12/2023

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 97120

Contact Name: Wayne Wise

Name of Operator: WISE* WAYNE L

Phone: (405) 826-7013

Address: P O BOX 5116

Fax:

City: ENGLEWOOD State: CO Zip: 80155

Email: wwise36@earthlink.net

For "Intent" 24 hour notice required,

Name: Welsh, Brian

Tel: (719) 325-6919

COGCC contact:

Email: brian.welsh@state.co.us

Type of Well Abandonment Report: ☒ Notice of Intent to Abandon ☐ Subsequent Report of Abandonment

API Number 05-125-06888-00

Well Name: ALICE WELP

Well Number: 1-10

Location: QtrQtr: SWSW Section: 10 Township: 1S Range: 45W Meridian: 6

County: YUMA

Federal, Indian or State Lease Number:

Field Name: DUKE

Field Number: 18890

Only Complete the Following Background Information for Intent to Abandon

Latitude: 39.978280

Longitude: -102.408310

GPS Data: GPS Quality Value: 3.5 Type of GPS Quality Value: PDOP Date of Measurement: 12/17/2007

Reason for Abandonment: ☐ Dry ☒ Production Sub-economic ☐ Mechanical Problems☐ OtherCasing to be pulled: ☐ Yes ☒ No Estimated Depth:Fish in Hole: ☐ Yes ☒ No If yes, explain details belowWellbore has Uncemented Casing leaks: ☐ Yes ☒ No If yes, explain details below

Details:

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
NIOBRARA	2298	2334			

Total: 1 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Grade	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top	Status
SURF	9+7/8	7	J-55	23	0	406	100	406	0	VISU
1ST	6+1/4	4+1/2	J-55	9.5	0	2410	100	2410	1574	CBL

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 2200 with 2 sacks cmt on top. CIBP #2: Depth 1750 with 2 sacks cmt on top.
CIBP #3: Depth _____ with _____ sacks cmt on top. CIBP #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Perforate and squeeze at 456 ft. with 95 sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set _____ sacks half in. half out surface casing from _____ ft. to _____ ft. Plug Tagged: ☐

Set 10 sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. of _____ inch casing

Surface Plug Setting Date: _____ Cut and Cap Date: _____ Number of Days from Setting Surface Plug to Capping or Sealing the Well: _____

*Wireline Contractor: _____

*Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1105 ☐ Yes ☐ No

Technical Detail/Comments:

Perforate 4.5" production casing at 456'. Tie on to casing and establish circulation out the braden head. Pump 95 +/- sacks of class G cement down the 4.5" casing and circulate up the 4.5" x 7" casing annulus to surface. Shut in braden head valve and top off 4.5" casing with cement.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: wayne wise

Title: Operator Date: 5/12/2023 Email: wwise36@earthlink.net

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Wolfe, Stephen Date: 6/16/2023

CONDITIONS OF APPROVAL, IF ANY:

Expiration Date: 12/15/2023

COA Type	Description
	Operator shall implement measures to control unnecessary and excessive venting, to protect the health and safety of the public, and to ensure that vapors and odors from well plugging operations do not constitute a nuisance or hazard to public welfare.
	Notification will be given to any adjacent building unit occupants within a 1000 feet of the wellhead of planned P&A start date.
	<p>Bradenhead Testing</p> <p>Prior to starting plugging operations a bradenhead test shall be performed if there has not been a reported bradenhead test within the 60 days immediately preceding the start of plugging operations.</p> <p>1) If, before opening the bradenhead valve, the beginning pressure is greater than 25 psi, sampling is required.</p> <p>2) If pressure remains at the conclusion of the test, or if any liquids were present during the test, sampling is required.</p> <p>The Form 17 shall be submitted within 10 days of the test. Sampling shall comply with Operator Guidance - Bradenhead Testing and Reporting Instructions. If samples are collected, copies of all final laboratory analytical results shall be provided to the COGCC within three (3) months of collecting the samples.</p> <p>If there is a need for sampling, contact COGCC engineering for verification of plugging procedure.</p>
	Consistent with Rule 911.a, a Form 27 must be approved prior to cut and cap, conducting flowline abandonment, or removing production equipment. Allow 30 days for Director review of the Form 27; include the Form 27 document number on the Form 44 for offsite flowline abandonment (if applicable) and on the Form 6 Subsequent.
	Properly abandon flowlines per Rule 1105. If flowlines will be abandoned in place, include with the Form 27: pressure test results conducted in the prior 12 months as well as identification of any document numbers for a COGCC Spill/Release Report, Form 19, associated with the abandoned line.
	<p>Plugging</p> <p>1) Provide electronic Form 42 Notice of MIRU 2 business days ahead of operations and electronic Form 42 Notice of Plugging Operations 48 hours prior to mobilizing for plugging operations.</p> <p>2) Plugs and squeezes will be placed as stated in the Plugging Procedure section of the approved NOIA unless revised by COA or prior approval from COGCC is obtained.</p> <p>3) The wellbore must be static prior to placing cement plugs which are to be a minimum of 100' in length for all but surface plugs. Mechanical isolation requires a 25' cement plug, minimum. For plugs not specified to be tagged, a tag is required if circulation is not maintained while pumping plug and displacing to depth. Tag at tops specified or shallower. Notify COGCC Area Engineer before adding cement to previous plug.</p> <p>4) Place a 50' plug (minimum) at the surface, both inside the inner most casing and in all annular spaces. Surface plugs shall be circulated to surface. Confirm cement to surface in all strings during cut and cap.</p> <p>5) With the Form 6 SRA operator must provide written documentation which positively affirms each COA has been addressed.</p> <p>6) Operator must wait a sufficient time on all plugs to achieve the intended design. If at any time during the plugging there is evidence of previously unreported pressure or fluid migration, contact COGCC Area Engineer before continuing operations.</p> <p>7) Plugging procedure has been modified as follows, Plug #1 - 2200', CIBP with 2 sx of cement. Plug #2 - 1750', CIBP with 2 sx of cement. Plug #3 - 456', perf and circulate 95 sx of cement to surface. If perms will take fluid but do not circulate or circulation is lost, pump a minimum of 50 sx and displace to 306', 100' above the surface shoe, WOC and tag at 356' or shallower. Notify COGCC Area Engineer of insufficient cement prior to pumping additional plugs. Plug #4 - 50' of cement at the surface in both the casing and the annulus per COA #4.</p> <p>8) Submit corrected WBD to correspond with approved 6(N) prior to filing Form 42</p> <p>Notifications required in COA #1 above.</p>
6 COAs	

Attachment List

<u>Att Doc Num</u>	<u>Name</u>
403400089	FORM 6 INTENT SUBMITTED
403400105	WELLBORE DIAGRAM
403400106	WELLBORE DIAGRAM
403400110	PROPOSED PLUGGING PROCEDURE

Total Attach: 4 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
OGLA	OGLA Review complete.	05/30/2023
Engineer	Groundwater=High Plalins Deepest water well=388'(3mi, 72 records) Logs=125-06792 5/3/82 3922' GR - HP behind SC, UP at shoe, UP base 1380'	05/16/2023

Total: 2 comment(s)