



OIL & GAS

CONSERVATION COMMISSION

Melvin X. Acheson - Whittenbaugh #1 -- Day Work & Abandonment

| DATE | ACHESON TIME | REMARKS |
|---------|-----------------|--|
| 3-15-56 | 10 | Ran 30 gallons of sand which filled to 3895' and ran 5 sacks of cement. Cleaned out the cellar. |
| 3-16-56 | 4 | Shot casing at 4024' and worked it to 39" tension. |
| 3-17-56 | 6 | Shot casing at 3947', 3840', 3784' and 3755' where it came loose. Pulled 35 joints. |
| 3-18-56 | 0 | Did not work. |
| 3-19-56 | 0 | Pulled 85 joints of casing. |
| 3-20-56 | 4 | Set a rock bridge at 150' and ran 10 sacks of cement. Mudded the hole to 25' and ran 5 sacks of cement on top. |

Plugging completed
