

# Oxy COA Operations Summary

Well:	STATE 23	Spud Date:	3/14/1973 12:00:00 AM
Project:	COLORADO-WELD-NAD83-UTM13	Site:	STATE 23
Event:	ABANDONMENT	Rig Name:	BRIGADE 3
Start Date:	4/20/23	End Date:	6/26/23
Datum:	RKB @ 4828	Well UWI:	0512307670
Department		Approved By	Date Approved
05123076700000			
COAs Approved		Alexander Quiachon	05/22/2023
<b>3/24/23</b>			
Time From	Subcode	Subcode Description	Operation
11:00	Form 17 Test	Form 17 Test Within 60 Days of Rig Up	FORM 17 TEST NO FLUIDS, SC START 0 PSI.
<b>4/17/23</b>			
Time From	Subcode	Subcode Description	Operation
10:31		Form 42 Submit with 48 Hours Notice	FORM 42: APPROVED START DATE: 4/19/2023; 3:00PM FORM 6: EXPIRES 8/23/2023 FORM 4: NOT REQUIRED FAA: PERMIT APPROVED BLM: NO FORM 17: COMPLETED SAMPLE: NOT REQUIRED
<b>5/1/23</b>			
Time From	Subcode	Subcode Description	Operation
7:10		Shallowest Hydrocarbon Static Conditions	WELL SHUT IN AT 530PM ON 4/28/23. 14HOUR BUILD UP TEST. NO SIGNS OF MIGRATION AT 710AM 5/1/23
<b>5/3/23</b>			
Time From	Subcode	Subcode Description	Operation
9:10	Plug Tag Requirement	Plug Tag Requirement	SC SHOE PLUG PUMPED AT 1415PM ON 5/2/23. WOC OVERNIGHT (17HRS) AND TAGGED TOC AT 910AM ON 5/3/23. TAGGED AT 425' WITH 14 JTS TBG. PLAN TO ADD CMT ON TOP OF PLUG
<b>5/4/23</b>			
Time From	Subcode	Subcode Description	Operation
7:40	Plug Tag Requirement	Plug Tag Requirement	SC SHOE PLUG PUMPED AT 1050AM ON 5/3/23. WOC OVERNIGHT (16HRS) AND TAGGED TOC AT 740AM ON 5/4/23. TAGGED AT 330' WITH 11 JTS TBG
17:30	Bird Stipulation	Bird Stipulation	P&A OPERATION TOOK PLACE OUTSIDE OF WINDOW OF CONCERN
17:30		All Plugs Pumped were a Minimum of 100' Long	EACH PLUG PUMPED WAS AT LEAST 100' LONG

17:30		Controlled Venting and Vapors	MEASURES TAKEN TO CONTROL ALL VENTING AND EMISSIONS THROUGHOUT P&A. USED BULLHEAD METHOD TO KILL WELL. FLUID LEVEL MAINTAINED THROUGHOUT OPERATIONS
17:30		Signs Posted for Neighborhoods	INFORMATION SIGNS POSTED IN REQUESTED AREAS THROUGHOUT P&A OPERATIONS