




99999999



Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.

	27	
	0	

TRIPPLICATE

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

OIL & GAS
CONSERVATION COMMISSION
Lease No. 4010, 0104
Unit 1000

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Well No. 4 is located 1890 ft. from [N] line and 2087 ft. from [E] line of sec. 25
HW SE Sec. 25 1N 102W 6 PM
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Gillen Draw Rio Blanco Colorado
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5852 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

AJJ	
DVR	
WRS	
HHM	
JAM	
FJP	
JJD	
FILE	

Propose to P&I by spotting cement plugs as follows:

50 sacks 6050' - 6200' T.D. Top Dakota 6090'
 50 sacks 1525' - 1675' Top Horseshoe 1562' WOC 12 hrs and check top.
 35 sacks 270' - 375' 8-5/8" csg cemented at 326'
 10 sacks in top of 8-5/8" surface string and erect dry hole marker.

(Per telephone Rgolf to Frasier 5-27-58)

Approved

5/28/58

103.40349



00566620

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Phillips Petroleum

Address P. O. Box 2331

Casper, Wyoming

By

Title

District Superintendent