

State of Colorado Energy & Carbon Management Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203

Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

403516392

Receive Date:

Report taken by:

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: CAERUS PICEANCE LLC	Operator No: 10456	Phone Numbers
Address: 1001 17TH STREET #1600		Phone: (970) 902-3598
City: DENVER State: CO Zip: 80202		Mobile: (970) 902-3598
Contact Person: Andy Verbonitz	Email: averbonitz@caerusoilandgas.com	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 25700 Initial Form 27 Document #: 403194784

PURPOSE INFORMATION

- ☐ Rule 913.c.(1): Pit or Cuttings Trench closure.
- ☐ Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- ☒ Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- ☐ Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- ☐ Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- ☐ Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- ☐ Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- ☐ Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- ☐ Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- ☐ Rule 913.g: Changes of Operator.
- ☐ Rule 915.b: Request to leave elevated inorganics in situ.
- ☐ Other: _____

SITE INFORMATION

No Multiple Facilities

Facility Type: SPILL OR RELEASE	Facility ID: 482722	API #: _____	County Name: GARFIELD
Facility Name: NPR 22A-3 596 Well Flowline	Latitude: 39.647527	Longitude: -108.148042	
** correct Lat/Long if needed: Latitude: 39.647626		Longitude: -108.148326	
QtrQtr: NENE	Sec: 3	Twp: 5S	Range: 96W Meridian: 6 Sensitive Area? No

SITE CONDITIONS

General soil type - USCS Classifications SM Most Sensitive Adjacent Land Use Rangeland

Is domestic water well within 1/4 mile? No Is surface water within 1/4 mile? No

Is groundwater less than 20 feet below ground surface? No

Other Potential Receptors within 1/4 mile

None

SITE INVESTIGATION PLAN**TYPE OF WASTE:**☒ **E&P Waste** ☐ **Other E&P Waste** ☐ **Non-E&P Waste**☒ **Produced Water**☐ **Workover Fluids**☐ **Oil**☐ **Tank Bottoms**☐ **Condensate**☐ **Pigging Waste**☐ **Drilling Fluids**☐ **Rig Wash**☐ **Drill Cuttings**☐ **Spent Filters**☐ **Pit Bottoms**☐ **Other (as described by EPA)****DESCRIPTION OF IMPACT**

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	SOILS	To be determined	Soil sampling and laboratory analysis

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

On August 15, 2022, a flowline at the Location failed a pressure test. The flowline was exposed, and the point of release (POR) was identified. An unknown volume of produced water was released from the flowline prior to the failed pressure test. The release was reported via Energy & Carbon Management Commission (ECMC) Form 19 Document 403136417 to open Spill/Release Point ID 482722. See the attached Report of Work Completed (ROWC) for site investigation details.

PROPOSED SAMPLING PLAN**Proposed Soil Sampling**

☒ Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

Soil samples will be collected as needed to delineate the extent of soil impacts. Soil samples will be analyzed for the approved reduced analyte list of total petroleum hydrocarbons (TPH) and sodium adsorption ratio (SAR).

Proposed Groundwater Sampling

☐ Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Groundwater is not anticipated to be encountered. If groundwater is encountered during site investigation, Caerus will attempt to collect a sample for characterization.

Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

**Additional Investigative
Actions**

☐ Additional alternative investigative actions described in attached Site Investigation Plan (summary):

SITE INVESTIGATION REPORT**SAMPLE SUMMARY**

Soil

Number of soil samples collected 14

Number of soil samples exceeding 915-1 6

Was the areal and vertical extent of soil contamination delineated? No

Approximate areal extent (square feet) 1000

NA / ND

-- Highest concentration of TPH (mg/kg) 6145

-- Highest concentration of SAR 16.5

BTEX > 915-1 No

Vertical Extent > 915-1 (in feet) 4

Groundwater

Number of groundwater samples collected 0

Was extent of groundwater contaminated delineated? Yes

Depth to groundwater (below ground surface, in feet)

Number of groundwater monitoring wells installed

Number of groundwater samples exceeding 915-1

Highest concentration of Benzene (µg/l)

Highest concentration of Toluene (µg/l)

Highest concentration of Ethylbenzene (µg/l)

Highest concentration of Xylene (µg/l)

Highest concentration of Methane (mg/l)

Surface Water

0 Number of surface water samples collected

Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION☐ Were impacts to adjacent property or offsite impacts identified?☐ Were background samples collected as part of this site investigation?☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards)

Volume of liquid waste (barrels)

☒ Is further site investigation required?

See Proposed Soil Sampling section and the attached ROWC.

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Remediation strategies will be evaluated following delineation of identified impacts. The selected approach will be presented to the ECMC in a Supplemental Form 27.

REMEDIAL ACTION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

Initial site investigation was performed on August 31, 2022. The flowline had been trenched and exposed to identify the point of release (POR). Five soil samples were collected from the excavation: one soil sample was collected from the base beneath the POR, two soil samples were collected from the north sidewall, one soil sample was collected from the south sidewall, and one soil sample was collected from the trench base northeast of the POR. A composite sample was also collected from the excavation stockpile. Analytical results of investigation samples are within ECMC Table 915-1 Residential Soil Screening Levels except for TPH, SAR, pH, and arsenic. The ECMC approved an alternative allowable limit for arsenic of 11.0 milligrams per kilogram (mg/kg), removed pH as a constituent of concern based on source characterization data, and approved a reduced analyte list of TPH and SAR via Document 403194784.

On August 14, 2023, additional delineation efforts were completed. Using an environmental drill rig, four soil borings were advanced: one at the POR, two north of the POR, and one northwest of the POR to total depths ranging from 6.5 to 14 feet bgs. Two soil samples were collected from each soil boring. Analytical results of delineation soil samples are within ECMC Table 915-1 Residential Soil Screening Levels for TPH and SAR. See the attached ROWC for site investigation details and proposed investigation actions.

Soil Remediation Summary

☐ In Situ

_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Air sparge / Soil vapor extraction
_____ Natural Attenuation
_____ Other _____

☐ Ex Situ

_____ Excavate and offsite disposal
_____ If Yes: Estimated Volume (Cubic Yards) _____
_____ Name of Licensed Disposal Facility or COGCC Facility ID # _____
_____ Excavate and onsite remediation
_____ Land Treatment
_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Air sparge / Soil vapor extraction
_____ Natural Attenuation
_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

Groundwater is not anticipated to be encountered. If groundwater is encountered during site investigation, Caerus will attempt to collect a sample for characterization.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

☒ Quarterly☐ Semi-Annually☐ Annually☐ Other

☐ Request Alternative Reporting Schedule:

☐ Semi-Annually☐ Annually☐ Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type:

☐ Groundwater Monitoring☐ Land Treatment Progress Report☐ O&M Report☒ Other Q3 2023 Status Update

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Per Rule 705.b, and in line with guidance laid out in the SBAP, Caerus has general liability insurance in the amount of \$1M, and Caerus has umbrella insurance, which sits over the general liability insurance in the amount of \$75M. The umbrella and general liability insurance covers property damage, bodily injury to third parties, and sudden or accidental pollution under a combined \$76M.

Operator anticipates the remaining cost for this project to be: \$ 10000

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? Yes

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

none

Volume of E&P Waste (solid) in cubic yards 0

E&P waste (solid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

Volume of E&P Waste (liquid) in barrels 30

E&P waste (liquid) description impacted soil mixed with hydrovac rinsate

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility: Greenleaf Waste Solutions

REMEDIATION COMPLETION REPORT

REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

☐ Compliant with Rule 913.h.(1).

☐ Compliant with Rule 913.h.(2).

☐ Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards?

Does the previous reply indicate consideration of background concentrations?

Does Groundwater meet Table 915-1 standards? _____

Is additional groundwater monitoring to be conducted? _____

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Any disturbance will be returned to the active working surface of the well pad for continued operation. When the site is decommissioned at a later date, it will be reclaimed in accordance with 1000 Series regulations.

Is the described reclamation complete? No _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim

☐ Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. 08/15/2022

Actual Spill or Release date, or date of discovery. 08/15/2022

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 08/30/2022

Proposed site investigation commencement. 08/30/2022

Proposed completion of site investigation. _____

REMEDIAL ACTION DATES

Proposed start date of Remediation. _____

Proposed date of completion of Remediation. _____

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☐ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

This form has been submitted to report Q3 2023 site investigation data to the ECMC and to propose additional investigation. Please find the attached ROWC for details regarding site investigation efforts.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Andy Verbonitz

Title: EHS Rem Specialist

Submit Date: _____

Email: averbonitz@caerusoilandgas.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____

Date: _____

Remediation Project Number: 25700

COA Type**Description**

0 COA	

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num**Name**

403561701	REMEDIATION PROGRESS REPORT
-----------	-----------------------------

Total Attach: 1 Files

General Comments**User Group****Comment****Comment Date**

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)