



99999999

STATE OF COLORADO  
GAS CONSERVATION COMMISSION  
DEPARTMENT OF NATURAL RESOURCES  
SUBMIT ORIGINAL AND 1 COPY

PA

FOR OFFICE USE ONLY			
ET	IFE	UC	SE

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

5. FEDERAL INDIAN OR STATE LEASE NO.

6. PERMIT NO.  
69 404 ✓7. API NO.  
05 017 6056 ✓8. WELL NAME  
Lowe9. WELL NUMBER  
4-X10. FIELD OR WILDCAT  
Golden Spike11. QTR. QTR. SEC., T.R. AND MERIDIAN  
C NE SW 12-16S045W ✓1. ☒ OIL WELL ☐ GAS WELL ☐ COALBED METHANE ☐ INJECTION WELL ☐ OTHER2. NAME OF OPERATOR  
Murfin Drilling Co., Inc.3. ADDRESS OF OPERATOR  
250 N. Water, Suite 300CITY STATE ZIP CODE  
Wichita KS 672024. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)  
At surface: C NE SW 150' NW of NESW

At proposed prod. zone

Cheyenne

## Check Appropriate Box To Indicate Nature of Notice, Report or Notification

## 13A. NOTICE OF INTENTION TO:

- ☐ PLUG AND ABANDON
- ☐ MULTIPLE COMPLETION
- ☐ COMMINGLE ZONES
- ☐ FRACTURE TREAT
- ☐ REPAIR WELL
- ☐ OTHER

## 13B. SUBSEQUENT REPORT OF:

- ☒ FINAL PLUG AND ABANDONMENT  
(SUBMIT 3RD PARTY CEMENT VERIFICATION  
AND JOB LOG)
- ☐ ABANDONED LOCATION (WELL NEVER DRILLED -  
SITE MUST BE RESTORED WITHIN 6 MONTHS)
- ☐ REPAIRED WELL
- ☐ OTHER

\*Use Form 5 - Well Completion or Abandonment Report for subsequent report of Multiple Completions, Cements and Recompletions

## 13C. NOTIFICATION OF:

- ☐ SHUT-IN/TEMPORARILY ABANDONED  
(DATE \_\_\_\_\_)  
(REQUIRED EVERY 6 MONTHS)
- ☐ PRODUCTION RESUMED  
(DATE \_\_\_\_\_)
- ☐ LOCATION CHANGE (SUBMIT NEW PLAT)
- ☐ WELL NAME CHANGE
- ☐ OTHER

14. DESCRIBE PROPOSED OR COMPLETED OPERATIONS ON THIS FORM (Include all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give north-south and measured and true vertical depths for all markers and zones pertinent

15. DATE OF WORK 6/8 - 6/9/94

Sanded bottom @ 5378' & cemented w/5 sx. Shot @ 2409', worked pipe. Shot @ 2226', worked pipe. Left on tension, swedged in overnight. Worked pipe, shot @ 1900', worked pipe. Came loose, pulled sub & 4 jts. Spotted 50 sx cement @ 1900'. Pulled pipe to 1500', spotted 40 sx cement. Pulled pipe to 600', spotted 70 sx. Pulled rest of pipe, mixed 80 sx cement & circulated to surface. 60/40 Poz, 10% gel. JC 6/9/94.

RECEIVED

JUL 8 - 1994

16. I hereby certify that the foregoing is true and correct

SIGNED By: Kerran Redington TELEPHONE NO. 316-267-3241NAME (PRINT) Kerran Redington TITLE Engineering Technician DATE 7/6/94

(This space for Federal or State office use)

APPROVED [Signature] TITLE Engineer DATE 7-14-94  
CONDITIONS OF APPROVAL, IF ANY:

00624230



# Kelso Casing Pulling, Inc.

-- INVOICE --

Post Office Box 347  
CHASE, KANSAS 67524  
Phone (316) 938-2943

6953

USED FOR *PIA*  
APPROVED *SL*

(Control# 106292)

BILL  
TO

Murfin Drilling Company  
Suite 3000  
250 N. Water  
Wichita, Ks., 67202

SHIP  
TO

Murfin Drilling Company  
Suite 3000  
250 N. Water  
Wichita, Ks., 67202

TERMS: NET 30 DAYS. Service Charge of 1½% per month (18% per year) will be added to past due invoices.

ACCOUNT NO.	SALES #	ORDER NO.	SHIP VIA	COLL. PPD.	DATE SHIPPED	TERMS	INVOICE DATE	PAGE
-------------	---------	-----------	----------	------------	--------------	-------	--------------	------

MU672		Lowe #4X	Cheyenne, CO		06/16/94	Net 30	06/16/94	
-------	--	----------	--------------	--	----------	--------	----------	--

QUANTITY	ITEM NO.	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
0	1	Move in charge	900.00 0	900.00
0	1923.95	5 1/2" casing	0.60 0	1154.37
0	5	Cement	8.50 0	42.50
0	1	Sand	20.00 0	20.00
0	3	Shots	100.00 0	300.00
0	1	Cutting torch - cut off shot joint	35.00 0	35.00
0	1	Expense for 2 men	80.00 0	80.00

6-8-94

Moved in on location, rigged up pole, checked hole, sanded bottom @ 5378', loaded hole, tore down head. Found 2 big holes in pipe, had welder come out to cut head & surface off & cut 5 1/2 down to good pipe. Put on slip collar, set up floor, cemented bottom w/5 sks. Shot @ 2409', worked pipe for 30 min. Shot @ 2226', worked pipe, left on tension, swedged in overnight.

6-9-94

Worked pipe, shot @ 1900', worked pipe for 1 hr. Came loose & pulled sub & 4 joints. Spotted 50 sks cement @ 1900'. Pulled pipe to 1500', spotted 40 sks cement. Pulled pipe to 600', spotted 70 sks cement. Pulled rest of pipe, mixed 80 sks cement & circulated to surface. 60/40 poz 10% gel. Plugging complete.

SALE AMOUNT	2531.87
-------------	---------

SALES TAX FREIGHT	144.66
----------------------	--------

TOTAL INVOICE	2676.53
------------------	---------

\*\*\* XXXXX  XXXXX \*\*\*

KCC COMMON CARRIER  
ICC MC-115378

DARRELL KELSO - President  
MIKE KELSO - Vice-President



sell, KS  
861, Great Bend, KS

Phone 913-625-5516, Hays, KS  
Phone 913-672-3471, Oakley, KS

Phone 316-886-5926, Medicine Lodge, KS  
Phone 913-798-3843, Ness City, KS

# ALLIED CEMENTING CO., INC.

Home Office P. O. Box 31

Russell, Kansas 67665

7655

Date	6-9-94	Sec.	12	Twp.	16	Range	45	Called Out		On Location	3:00 PM	Job Start		Finish	7:00 PM
Lease	Lowc	Well No.	4X	Location				Cheyenne Wells 1/4-85-		County	Cheyenne	State	Colo		
Contractor								Kelson Casing Pullers							
Type Job								Old Hole Plug							
Hole Size								T.D.							
Csg.								5 1/2							
Tbg. Size								Depth							
Drill Pipe								Depth							
Tool								Depth							
Cement Left in Csg.								Shoe Joint							
Press Max.								Minimum							
Meas Line								Displace							
Perf.															

Owner Same 2 1/2 W-15  
To Allied Cementing Co., Inc.  
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Charge To Murfin Drilling Co.  
Street 250 N Water, St. #300  
City Wichita State Kan 67202  
The above was done to satisfaction and supervision of owner agent or contractor.

Purchase Order No.  
X [Signature]

used 240 SKS CEMENT  
Amount Ordered 250 SKS 60/40 prg, 10% Gel

Consisting of			
Common	144	SKS @ 6.85	986.40
Poz. Mix	96	SKS @ 3.00	288.00
Gel.	21	SKS @ 9.00	189.00
Chloride			
Quickset			

## EQUIPMENT

No.	Cementor	
Pumptrk 300	Helper	Walt Terry
No.	Cementor	
Pumptrk	Helper	
	Driver	Wayne
Bulktrk 218		
Bulktrk	Driver	

## DEPTH of Job

Reference:		
	Pumptruck	410.00
	2.25 per mile	17.50
	Sub Total	
	Tax	
	Total	585.50

## Remarks:

mixed 50 SKS Cement @ 1900', down 5 1/2 casing,  
mixed 40 SKS cement @ 1550' down 5 1/2 casing  
mixed 20 SKS @ 600' down 5 1/2 casing

Sales Tax	
Handling	1.00 per SK
Mileage	40 per SK/mile
	78 miles
Sub Total	2,493.40
Total	

Floating Equipment  
mixed 80 SKS cement to Circ. to Surface  
**RECEIVED**

JUL 8 - 1994

[Signature]