

Construction and Stormwater Inspection

October 24, 2023

Operator: BISON IV OPERATING LLC- 10670

Location ID: 470933

Inspection Document #: 697504913

Weld County, CO

NENW Section 15 T8N R61W

Chris Binschus
Reclamation Specialist, COGCC



COLORADO
Oil & Gas Conservation
Commission

Department of Natural Resources

Inspection Photos
Location Name: Koloa/Pad
Location ID: 470933



Photo 1. Photo taken from the southwestern location on the topsoil stockpile, facing North. Photo illustrates the stockpile has predominantly annual weedy growth with some desirable plant growth.



Photo 2. Photo taken from the southern location, facing East. Photo illustrates trash.

Inspection Photos
Location Name: Koloa/Pad
Location ID: 470933



Photo 3. Photo taken from the southwestern location on the topsoil stockpile, facing Northeast. Photo illustrates interim reclamation appears to be in-process, left of the red-dashed line.



Photo 4. Photo taken from the southwestern location on the topsoil stockpile, facing Southeast. Photo illustrates interim reclamation appears to be in-process, right of the red-dashed line.

Note- oily waste has been cleaned up.



COLORADO
Oil & Gas Conservation
Commission

Department of Natural Resources

Inspection Number: 697504913

Inspection Photos
Location Name: Koloa/Pad
Location ID: 470933



Photo 5. Photo taken from the entrance of location, facing East. Photo illustrates the permit box with the Form 2A on location.



Inspection Photos
Location Name: Koloa/Pad
Location ID: 470933



Photo 6. Google Earth aerial imagery from 8/2/2023. Operator has constructed a retention area along the southeastern perimeter; however, a significant amount of stormwater is draining to the southwestern location without sufficient stormwater BMPs.



COLORADO
Oil & Gas Conservation
Commission
Department of Natural Resources

Inspection Number: 697504913

Inspection Photos
Location Name: Koloa/Pad
Location ID: 470933



Photo 7. Photo taken from the southwestern location facing West. Photo illustrates that there was not a sufficient response to install stormwater BMPs to prevent sediment laden stormwater from discharging off location. The ditch and berm by itself is not sufficient and it has not been constructed with good engineering practices.



Photo 8. Photo taken from the southwestern location facing East. See comments under Photo 7.

