



00596196

HALLIBURTON
ENERGY SERVICES

JOB LOG F01W12013 113

DATE 8/19/93 PAGE NO. 1

CUSTOMER Chevron WELL NO. 3 LEASE Hefley JOB TYPE P4A TICKET NO. 488569

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	1100							on Location & rig up Safety meeting
	1500	3/4						Start Fresh to drill surface plug
	1640	3/4	40					Shut down Release For day 8/20/93
	0200	3/4	0					Start Pumping to drill w/Fresh
	1715	3/4	470			4000		Shut down Released for day 8/23/93
		1	0					Start Pumping Fresh
		1	80					End Fresh mix 50 sacks cement @ 16.4#/g & set plug @ 5397'-5640'
	0956	1	0					Start Cement
		1	9 1/2					End Cement
	1007	1	0					Start Fresh
		1	5					Start Brine @ 10#/g 78 bbl.
		1	80					Start Fresh
		1	5					End Fresh
		1	0					mix 50 sacks Cement @ 16.4#/g & set plug @ 3293'-3543'
	1123	1	0					Start Cement
		1	9 1/2					End Cement
	1131	1	0					Start Fresh
		1	5					Start Brine 110 bbl.
		1	115					End Brine
		1	0					Start Fresh
		1	5					End Fresh
		1						mix 110 sacks Cement @ 16.4#/g Set surface plug @ 0'-500'
	1309	1	0					Start Cement
		1	19 1/2					End Cement
	1329	1	0					Start fresh to displace Coil tubing
	1406	1	35					End Fresh
	1422							Test Surface Casing
	1450							150 psi h'ed off in 15 minutes

FIELD OFFICE