

**FORM
INSP**

Rev
X/20

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

12/05/2023

Submitted Date:

12/22/2023

Document Number:

711900172

FIELD INSPECTION FORM

Loc ID 317336 Inspector Name: SCHURE, KYM On-Site Inspection 2A Doc Num: _____

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Operator Information:

OGCC Operator Number: 95620
Name of Operator: WESTERN OPERATING COMPANY
Address: 1165 DELAWARE STREET #200
City: DENVER State: CO Zip: 80204

Findings:

- 4 Number of Comments
- 0 Number of Corrective Actions
- Corrective Action Response Requested

ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE

Contact Information:

Contact Name	Phone	Email	Comment
James, Steven	(303) 893-2438	steve@westernoperating.com	

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
257378	WELL	SI	01/01/2022	OW	121-10622	KALCEVIC FARMS 24-17	PA

General Comment:

P&A in progress - Day (3) SATISFACTORY FORM 42 RECEIVED

NOTE TO OPERAOR: (5) DAY WAIT TO OBSERVE NG MIGRATION INSPECTION (OPERATOR PERFORMED). AFTER (5) DAYS WITH NO DETECTION OF NG MIGRATION, BEGIN THE EXCAVATION, CUT/CAP AND RECLAIM LOCATION PROGESSES. IF NG IS DETECTED, CONTACT UCMC (SCHURE) FOR IMMEDIATE NOTIFICATION AND RESPONSE.

Inspected Facilities

Facility ID: 257378 Type: WELL API Number: 121-10622 Status: SI Insp. Status: PA

Cement

Cement Contractor

Contractor Name: BOHLER WELL

Contractor Phone: 970-522-3078

Surface Casing

Cement Volume (sx): 90

Circulate to Surface: YES

Cement Fall Back: NO

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): 50

Good Return During Job: YES

Production Casing

Cement Volume (sx): 4

Good Return During Job: YES

Plugging Operations

Depth Plugs(feet range): 1500, 1400, 293

Cement Volume (sx): 4+50+90

Good Return During Job: YES

Cement Type: 15.8#

Comment: SAFETY MEETING, CHECKED WELL PRESSURE = 0, RIH W/CICR AND SET @ (1464') W/(46)JTS. STUNG OUT OF CICR, HOOKWS UP PUMP AND TANK, ESTABLISHED CIRCULATION, HOLES SHOT @ (1500') AND (1400') CONFIRMEND, PUMPED (40) SKS THROUGH CICR AND LEFT (10) SKS ON TOP, STUNG OUT OF CICR AND LAID DOWN PIPE ON TRAILER, HOOKED UP PUMP AND ESTABLISHED HOLES @ (293') TO SURFACE. N/S BOP AND CAPPED WELL OFF. HOOKED UP PUMP AND CIRCULATED (95) SKS GETTING CEMENT TO SURFACE. CLEANED UP AREA AND MOVED OFF LOCATION. P&A COMPLETED SATISFACTORY

Corrective Action: _____

Date: _____

Workover

Comment: RIG ON LOCATION

Corrective Action: _____

Date: _____

COGCC Comments

Comment	User	Date
P&A SATISFACTORY - OPERATOR IN PROCESS OF COMPLETING REQUIREMENTS	schureky	12/22/2023