

1-B'Ville
1-Denver

1-Catterton
1-File
FINAL REPORT INDIVIDUAL WELL STATUS

RECEIVED

AUG 29 1977

Authorization No. P-3083

Lease **Peterson G**

Well No. **1**

Summary of Work Performed:

COLO. OIL & GAS CONS. COMM. For Plugging

October 29, 1976 through July 27, 1977 - Acidized "J" Sand 5186-90' w/500 gal 15% HCL, fraced "J" Sand 5186-90' w/2000 gal gelled wtr pad and 8000 gal gelled water. Workover unsuccessful. Well Plugged and Abandoned 7/25/77.

SEP 9 1977

COLO. OIL & GAS CONS. COMM.

AVERAGE DAILY PRODUCTION

	Field and Formation	Oil	Gas	Water
Before Work	Allen - "J" Sand	Shut-in Since 10/13/76 - Well Died		
After Work	Plugged & Abandoned 7/25/77			
Before Work				
After Work				

DATE P.T.D.

DAILY REPORT OF WORK PERFORMED

1976
Nov.
24
PETERSON G NO. 1 PTD 5206. /INITIAL REPORT/ PREP TO TEST. 10/30/76 THRU 11/2/76 - MI BANEY WS UNIT 10/29/76. ACIDIZED "J" SAND 5186-90 FT W/500 GAL 15 PERCENT HCL AND FLUSHED W/22 BBL KCL WTR. SWBD BACK LOAD AND WTR AT RATE OF 12 BPD, GAS TSTM. OVERNITE FL 3800 FT. MO BANEY WS 11/1/76. SHUT DOWN PENDING FRAC TREATMENT. 11/24/76 - MI BANEY WS UNIT 11/23/76. LOADED BACKSIDE W/73 BBL KCL WTR. FRACED "J" SAND 5186-90 FT, DN 2" TBG W/2000 GAL GELLED WTR PAD, 8000 GAL GELLED WTR CONTAINING 4000 PSI SD, 870 GAL WTR FLUSH. ALL WTR CONTAINED 1-1/2 PERCENT KCL AIR 8 BPM AT 2500 PSI. MP 3000 PSI. ISIP 0 PSI. NO AFE ISSUED TO ACIDIZE AND SAND FRAC AND RETURN TO FLOWING. LOCATION - NW NW SE, SEC. 9-T2N-R56W, MORGAN COUNTY, COLORADO. ELEV. 4339 FT RKB. SUB AREA CODE 674. WELL SHUT-IN 10/13/76, WELL DIED..

25-29
PETERSON G NO. 1 PTD 5206. SWBG. 11/25/76 - SWBD 100 BLW AND SMALL GAS SHOW. 200 BLW TO REC. 11/26/76 - SD, HOLIDAY. 11/27/76 - SD, SNOW STORM. 11/28/76 - 3000 FTF THIS AM. SWBD 101 BBL, 11 BPH, LITTLE GAS. 11/29/76 - SD OVER SUNDAY. 99 BLW TO REC..

30
PETERSON G NO. 1 PTD 5206. SWBG. 2700 FT FTF OVERNITE W/NO SURF PRESS. SWBD 99 BLW, 16 BNW, TR GAS W/EACH PULL..

DEC. 1
PETERSON G NO. 1 PTD 5206. SD PENDING APPROVAL TO P AND A. SWBD 55 BW IN 5 HRS, NO FREE GAS ENTRY. RELEASED BANEY WS UNIT 11/30/76. TEMPORARILY DROPPED PENDING APPROVAL TO P AND A..

July 15, 1977
PETERSON G NO. 1 PTD 5206. /INITIAL REPORT/ MI DONNELLY CASING PULLERS DOUBLE POLE UNIT 7/14/77. RU TO LAY DOWN 2-3/8" EUE TBG. SDON. PREP TO P AND A. AFE P-3083 ISSUED TO PLUG AND ABANDON LAST WELL ON LEASE, SALVAGE EQUIPMENT AND RESTORE SURFACE LOCATION. LOCATION - NW NW SE, SEC. 9-T2N-R56W, MORGAN CO., COLORADO. SUB AREA CODE 621. ELEV. 4339 FT RKB. WELL HAS BEEN SHUT IN SINCE 10/30/76 PENDING APPROVAL TO PLUG AND ABANDON, FOLLOWING UNSUCCESSFUL WORKOVER ATTEMPT..

16
PETERSON G NO. 1 PTD 5206. PREP TO SPOT CMT PLUG. 7/16/77 - FIN RU. LD 167 JTS, 5167 FT, OF 2-3/8" EUE TBG, SN, BAKER PKR AND 10 FT PUP JT. DMPD 30 GALS OF SD TO 5176 FT /CO... 10 FT/. 7/17/77 AND 7/18/77 - SD SATURDAY AND SUNDAY..



00104774

RECEIVED
DAILY REPORT DETAILED
SEP 9 1977

RECEIVED

AUG 29 1977

COLO. OIL & GAS CONS. COMM.

LEASE Peterson G

COLO. OIL & GAS CONS. COMM.

WELL NO. 1

SHEET NO. 2

DATE
NATURE OF WORK
TOTAL
DEPTH
PERFORMED

- 19 PETERSON G NO. 1 PTD 5206. RU HYDRAULIC JACKS, REMOVED CSGHEAD AND SLIPS. WORKED CSG 4 HRS, GOT 18" STRETCH. 1800 FT OF PIPE FREE. SDON. CONTINUE WORKING PIPE AND WILL SHOOT OFF FREE PIPE..
- 20 PETERSON G NO. 1 PTD 5206. PREP TO SHOOT AT 3500 FT. WORKED PIPE 2 HRS. SHOT OFF AT 4000 FT. WORKED PIPE, BUT WOULD NOT COME FREE. MI CIRC PUMP. PMPD IN AT SLOW RATE AT 2000 PSI, COULD NOT CIRC. SDON. /ADDITIONAL INFORMATION TO YESTERDAY'S REPORT - PLACED 15 SX CMT PLUG ON TOP OF SAND FROM 5176-5056 FT/..
- 21 PETERSON G NO. 1 WORKED PIPE 1 HR, WOULD NOT COME LOOSE. SHOT PIPE AT 3270 FT. WORKED 3 HRS, WOULD NOT COME LOOSE. SHOT AT 3000 FT. WORKED LOOSE. LD JTS 5-1/2" CSG. SDON. PREP TO SPOT CEMENT ACROSS STUB..
- 22 PETERSON G NO. 1 DUG PIT FOR MUD RETURNS. PMPD IN 35 SX CMT ACROSS 5-1/2" STUB AT 3038 FT. PLD 47 JTS 5-1/2" CSG. PMPD IN 35 SX CMT IN 7-7/8" HOLE FROM 1540 FT TO 1440 FT. LD REMAINDER 5-1/2" CSG. TOTAL 5-1/2" IS 93 JTS PLUS STUB, 3028.4 FT OA. SDON. PREP TO SPOT PLUG ACROSS 10-3/4" CSG.
- 23-25 PETERSON G NO. 1 PLACED 15 SX CMT PLUG AT SHOE OF SURF. CSG AT 86 FT KB. 1/2 IN AND 1/2 OUT. PUT 10 SX CMT PLUG AT SURF. RIGGED DN. SD SAT AND SUN.
- 26 PETERSON G NO. 1 MOVED RIG OUT. WILL CLEAN UP LOCATION AND INSTALL DRY HOLE MARKER WHEN LOCATION DRIES OUT..
- 27 PETERSON G NO. 1 WELL P AND A 7-25-77. /FINAL REPORT/..

WELDED PLATE TO SEAL TOP OF CASING 8/8/77..