



99999999

STATE OF COLORADO
CONSERVATION COMMISSION
DEPARTMENT OF NATURAL RESOURCES

JAN 8 1987

File in duplicate for Patented and Federally owned lands.
File in triplicate for State lands.

CASE DESIGNATION & SERIAL NO.

0355-E

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.

Use "APPLICATION FOR PERMIT—" for such proposals.)

| | | | |
|--|--|---|-----------------|
| 1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> | | 7. UNIT AGREEMENT NAME | |
| 2. NAME OF OPERATOR Skaer Enterprises, Inc. | | 8. FARM OR LEASE NAME Federal A 40945 | |
| 3. ADDRESS OF OPERATOR P. O. Box 22418 - Denver, CO 80222 | | 9. WELL NO. A-2 | |
| 4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) NE NW 9-2N-56W At surface At proposed prod. zone Same | | 10. FIELD AND POOL, OR WILDCAT Allen | |
| 14. PERMIT NO. | | 15. ELEVATIONS (Show whether DF, RT, GR, etc.) 4345 KB | 13. STATE CO |
| | | 12. COUNTY Morgan | |
| 11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA 9-2N-56W | | | |

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANS

(Other)


(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

18. Date of work 12-19-86

* Must be accompanied by a cement verification report.

Move in Donnelly Casing and Pulling Co. Pull rods and tubing. Fill hole with sand to 5100'. Set 12 sacks cement on top of sand. Loaded hole; cut casing at 3040', pulled casing. Ran tubing to 3050' and pumped 30 sacks cement. Pulled tubing to 180' and pumped 25 sacks cement. Tagged plug at 98', filled with mud to 35', set 10 sacks cement plug to 5' below ground level. Welded on cap and marker. Restored surface.



00085665

19. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Vice President

DATE 1-7-87

(This space for Federal or State office use)

APPROVED BY

TITLE

DIRECTOR

DATE FEB 02 1987

CONDITIONS OF APPROVAL, IF ANY:

O & G Cons. Comm.