

Well Name: MCCOY 02-04-05

API # 0512324365	Surface Legal Location	Field Name WATTENBERG	Permit Number	State CO	Well Configuration Type Vertical
Ground Elevation (ft) 4,849.00	Casing Flange Elevation (ft)	Orig KB-Ground Distance (ft) 15.00	KB-Casing Flange Distance (ft)	Surface Spud Date 10/16/2007 10:30	Final Rig Release Date

Job: Abandon Well / Abandon Well , 1/4/2024 06:00, 23685

Job Category Abandon	Primary Job Type Abandon Well	Secondary Job Type Abandon Well
Start Date 1/4/2024	End Date	
Objective		

SUMMARY

Rpt #	Start Date	End Date	24 Hr Summary	REMARKS/ISSUES
1.0	1/4/2024	1/4/2024	CREW TRAVEL, REVIEWED JSA, SAFETY MEETING, WARMED UP EQUIPMENT, LOADED UP EQUIPMENT, MOVED BRIGADE RIG #5 TO NEW LOCATION, SPOTTED IN EQUIPMENT ON CONTAINMENTS, SPOTTED IN BURNER AND SEPARATOR, RIGGED UP RIG, PUMP AND LINES, ITP 380 PSI, ICP 380 PSI, ISCP 3 PSI, PRESSURE TESTED BOP AND LINES, FUNCTION TESTED BOP, CONTROLLED WELL WITH FRESH WATER, PUMPED 60 BBL DOWN CASING AND 30 BBL DOWN TUBING, ND PRODUCTION TREE, NU BOP, RIGGED UP HYDRO TESTER, TESTED OUT 100 JTS TO DERRICK, RIGGED DOWN TESTER, LAID DOWN 145 JTS, RIGGED UP AXIS WIRE LINE TRUCK, RAN IN THE HOLE WITH 4 1/2 CIBP, GOT CIBP SET AT 7750' CORRELATED WITH LOGS, SPOTTED 2 SACKS OF CEMENT ON TOP OF THE PLUG, GOT SECOND CIBP AT 7050' CORRELATED WITH LOGS, SPOTTED 2 SACKS OF CEMENT ON TOP OF THE PLUG, RIGGED DOWN WIRE LINE, SHUT IN AND SECURED WELL FOR THE NIGHT, DRAINED UP EQUIPMENT, CREW TRAVEL HOME.	
2.0	1/5/2024	1/5/2024	CREW TRAVEL, REVIEWED JSA, SAFETY MEETING, WARMED UP EQUIPMENT, SITP 0 PSI, SICP 0 PSI, SISCP 0 PSI, RAN IN THE HOLE WITH TUBING DOWN TO 3170' WITH 100 JTS, LOADED THE HOLE AND CIRCULATED THE HOLE CLEAN, PULLED PIPE BACK TO DERRICK, RIGGED UP AXIS WIRE LINE TRUCK, RAN IN THE HOLE WITH LOGGING TOOL, RAN RBL FROM 3500' UP TO SURFACE, RAN IN THE HOLE WITH CIBP, GOT PLUG SET AT 4200' CORRELATED WITH LOGS, SPOTTED 2 SACKS OF CEMENT ON TOP OF THE PLUG, RAN IN THE HOLE WITH JET CUTTER, GOT CASING CUT AT 3000' CORRELATED WITH LOGS, RIGGED DOWN WIRE LINE, ND BOP AND 5K WELL HEAD, UN LANDED CASING WITH CASING SPEAR, NU BOP, RIGGED UP WASHINGTON RUBBER, CIRCULATED THE HOLE WITH WATER FOR 30 MINUTES, PUMPED A BAG OF SAPP DOWN CASING, CIRCULATED THE HOLE FOR 1.5 HOURS PUMPING 2.8 BPM AT 400 PSI, GOT HEAVY MUD AND LITTLE GAS ON RETURNS, SHUT IN AND SECURED WELL FOR THE NIGHT, DRAINED UP EQUIPMENT, CREW TRAVEL HOME.	
3.0	1/8/2024	1/8/2024	CREW TRAVEL, REVIEWED JSA, SAFETY MEETING, SICP 0 PSI, SISCP 0 PSI, WARMED UP EQUIPMENT, OPENED WELL, CIRCULATED THE HOLE FOR OVER 3 HOURS PUMPING 3 BPM AT 400 PSI, GOT LIGHT MUD ON RETURNS, NO GAS ON RETURNS, LAID DOWN 4 1/2 CASING, COME OUT WITH 71 JTS OF 4 1/2 11.6#, CHANGED EQUIPMENT OVER TO 2 3/8, RAN IN THE HOLE WITH 2 3/8 TUBING AND MULE SHOE DOWN TO 3104' WITH 98 JTS, RIGGED UP AXIS CEMENT TRUCKS, HELD SAFETY MEETING, ESTABLISHED CIRCULATION WITH WATER, PRESSURE TESTED LINES, MIXED AND PUMPED 105 SACKS OF 15.8# 2K E THIXO 1.163 YIELD DOWN TUBING, BALANCED CEMENT WITH 10.7 BBL OF WATER, EST TOC AT 2794', RIGGED DOWN CEMENT TRUCKS, PULLED 26 JTS TO DERRICK, LAID DOWN 72 JTS, TOPPED OFF WELL WITH WATER, MONITORED WELL OPEN FOR 1.5 HOURS, NO FLOW OR GAS MIGRATION, SHUT IN AND SECURED WELL FOR THE NIGHT, DRAINED UP EQUIPMENT, CREW TRAVEL HOME.	

Well Name: MCCOY 02-04-05

API # 0512324365	Surface Legal Location	Field Name WATTENBERG	Permit Number	State CO	Well Configuration Type Vertical
Ground Elevation (ft) 4,849.00	Casing Flange Elevation (ft)	Orig KB-Ground Distance (ft) 15.00	KB-Casing Flange Distance (ft)	Surface Spud Date 10/16/2007 10:30	Final Rig Release Date

Rpt #	Start Date	End Date	24 Hr Summary	REMARKS/ISSUES
4.0	1/9/2024	1/9/2024	CREW TRAVEL, REVIEWED JSA, SAFETY MEETING, WARMED UP EQUIPMENT, SISCOP 0 PSI, NO LEL'S, TOPPED OFF WELL WITH 3 BBL, MONITORED WELL OPEN FOR 45 MINUTES, HAD A BUBBLE EVERY 1 MINUTE FOR THE LAST 15 MINUTES, RAN IN THE HOLE WITH MULE SHOE AND TUBING, TAGGED CEMENT AT 2702' WITH 86 JTS, CIRCULATED THE HOLE FOR 1.5 HOURS PUMPING 2.5 BPM AT 400 PSI, GOT LIGHT MUD ON RETURNS, MONITORED WELL OPEN FOR ONE HOUR, AFTER 40 MINUTES WELL STARTED BUBBLING EVERY 20 SECONDS, CIRCULATED THE HOLE FOR 30 MORE MINUTES, RIGGED UP AXIS CEMENT TRUCKS, HELD SAFETY MEETING, ESTABLISHED CIRCULATION WITH WATER, MIXED AND PUMPED 95 SXS OF 15.8# 1.163 YIELD 1K E THIXO CEMENT DOWN TUBING, BALANCED CEMENT WITH 9.6 BBL OF WATER, EST TOC AT 2500', RIGGED DOWN CEMENT TRUCKS, PULLED 78 JTS TO DERRICK, LAID DOWN 8 JTS, TOPPED OFF WELL WITH WATER, DRAINED UP EQUIPMENT, MONITORED WELL OPEN FOR ONE HOUR, HAD A BUBBLE EVERY 15 TO 20 SECONDS, SHUT IN AND SECURED WELL FOR THE NIGHT, CREW TRAVEL HOME.	
5.0	1/10/2024	1/10/2024	CREW TRAVEL, REVIEWED JSA, SAFETY MEETING, SISCOP 0 PSI, FUNCTION TESTED BOP, OPENED WELL, MONITORED WELL OPEN FOR ONE HOUR, HAD A SMALL BUBBLE EVERY 5 TO 10 SECONDS AND A BIG BUBBLE EVERY 90 SECONDS, RAN IN THE HOLE WITH MULE SHOE AND TUBING, TAGGED CEMENT AT 2460' WITH 78 JTS, CIRCULATED THE HOLE FOR 2 HOLE VOLUMES PUMPING 2.5 BPM AT 500 PSI, NO GAS ON RETURNS, MONITORED WELL OPEN FOR ONE HOUR, STARTED GETTING BUBBLES AFTER 20 MINUTES, SHUT IN AND SECURED WELL FOR THE NIGHT, DRAINED UP EQUIPMENT, CREW TRAVEL HOME.	
6.0	1/11/2024	1/11/2024	CREW TRAVEL, REVIEWED JSA, SAFETY MEETING, SITP 5 PSI, SISCOP SMALL VACUUM, OPENED WELL NO LEL'S, WARMED UP EQUIPMENT, FUNCTION TESTED BOP, PULLED PIPE TO DERRICK, ND BOP AND WELL HEAD, PICKED UP 8 5/8 RBP, STRIPPED ON BOP, RAN IN THE HOLE WITH TUBING, GOT PLUG SET AT 677' WITH 21 JTS, LOADED THE HOLE, PRESSURE TESTED SURFACE CASING UP TO 300 PSI, HELD GOOD FOR 15 MINUTES, RELEASED PLUG, PULLED PLUG OUT OF THE HOLE, STRIPPED OFF BOP, LAID DOWN PLUG, NU BOP AND WELL HEAD, RAN IN THE HOLE WITH TUBING DOWN TO 2460' WITH 78 JTS, CIRCULATED THE HOLE WITH WATER FOR 1.5 HOURS PUMPING 2.5 BPM AT 500 PSI, NO GAS ON RETURNS, RIGGED UP AXIS CEMENT TRUCKS, HELD SAFETY MEETING, ESTABLISHED CIRCULATION WITH FRESH WATER, PRESSURE TESTED LINES, MIXED AND PUMPED 95 SACKS OF 15.8# 1.163 YIELD 1K E THIXO DOWN TUBING, BALANCED CEMENT WITH 8.7 BBL OF WATER, EST TOC AT 2258', RIGGED DOWN CEMENT TRUCKS, PULLED 70 JTS TO DERRICK, LAID DOWN 8 JTS, TOPPED OFF WELL WITH WATER, MONITORED WELL OPEN FOR 30 MINUTES, HAD SMALL BUBBLES COMING UP, SHUT IN AND SECURED WELL FOR THE NIGHT, DRAINED UP EQUIPMENT, CREW TRAVEL HOME.	
7.0	1/12/2024	1/12/2024	CREW TRAVEL, REVIEWED JSA, SAFETY MEETING, SISCOP SMALL VACUUM, TOPPED OFF WELL WITH 5 BBL OF WATER, MONITORED WELL OPEN FOR 5 HOURS, NO FLOW OR GAS MIGRATION, FLUID LEVEL DROPPED 4' IN 5 HOURS, RAN IN THE HOLE WITH 2 3/8 TUBING AND MULE SHOE, LAID DOWN THE EXTRA JOINTS, EOT AT 801' WITH 25 JTS, RIGGED UP AXIS CEMENT TRUCKS, HELD SAFETY MEETING, ESTABLISHED CIRCULATION WITH WATER, PRESSURE TESTED LINES, MIXED AND PUMPED 15.8# 1.163 YIELD 1K E THIXO CEMENT DOWN TUBING, PUMPED 248 SKS (51.3 BBL) AND GOT GOOD CEMENT ON RETURNS, LAID DOWN THE 25 JTS, ND BOP AND ADAPTOR FLANGE, TOPPED OFF WELL WITH 10 SACKS OF CEMENT, SECURED WELL WITH 8 5/8 CAP, WASHED UP EQUIPMENT FROM CEMENT, RACKED UP PUMP AND LINES, DRAINED UP PUMP, RIGGED DOWN, PICKED UP LOCATION, MOVED OFF LOCATION.	
8.0	1/25/2024	1/25/2024	MCCOY 02-04-05 WAS CUT AND CAPPED ON 1/25/2024	