

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
BRONCO STATE AF10-64-1HN	0512336580	Abandon Well - Permanent	6/17/2024	<p>SAFETY/JSA MEETING, SWC/SYLA, PRE-TRIP INSPECTION, START EQUIPMENT (WSEA 2-A), ROAD RIG AND EQUIPMENT TO LOCATION CHECK PSI, CSG 60 PSI, TBG 60 PSI, SURFACE 0 PSI, SPOT IN ALL EQUIPMENT</p> <p>RU PUMP AND LINES, OPEN WELL TO TANK, FLOW CHECK 15 MIN, WELL STATIC (WSEA 10-A)</p> <p>RIG UP WORKOVER RIG, HOOK UP GROUND CABLES & TEST HOOK UP BOP, PERFORM BLEED DOWN TEST, GOOD TEST, TEST BLIND RAMS, 250 PSI FOR 5 MIN, 2000 FOR 15 MIN, TEST 2 7/8 PIPE RAMS, 250 PSI FOR 5 MIN, 2000 FOR 15 MIN, GOOD TEST, TEST CHART IN ATTACHMENTS (WSEA 9-A)</p> <p>ROLL HOLE W/70 BBLS 8.3# FRESH WATER, TEST TO 1500 PSI, HELD FOR 15 MIN, STARTING PSI 1500, ENDING PSI 1500, 0% DROP IN PSI, GOOD TEST (WSEA 10-B)</p> <p>ND 10K WELLHEAD & FLOW TREE, NU 7 1/16 5K BOP W/2 7/8 PIPE RAMS/BLIND RAMS AND 5K ANNULAR BAG</p> <p>SHUT PIPE RAMS, TEST BOP CONNECTION, 250 PSI FOR 5 MIN, 2000 PSI FOR 15 MIN, GOOD TEST, SHUT ANNULAR BAG AND TEST TO 1000 PSI, GOOD TEST, TEST CHART IN ATTACHMENTS (WSEA 9-A)</p> <p>TOOH W/2 7/8 6.5# J-55 EUE TBG TALLYING, PULL 2 JTS, HAD TONG HOSE START LEAKING, NO SPARE ON RIG, SHUT DOWN AND WILL REPLACE HOSE IN THE MORNING</p> <p>SWI, HELD DEBRIEF W/CREW</p> <p>EST RIG MOVE 6-19-24</p>
BRONCO STATE AF10-64-1HN	0512336580	Abandon Well - Permanent	6/18/2024	<p>SAFETY/JSA MEETING, SWC/SYLA, LOCK/OUT TAG OUT, START EQUIPMENT, CHECK GROUNDING (WSEA 2-A)</p> <p>CHECK PSI, CSG 0 PSI, TBG 0 PSI, SURFACE 0 PSI, OPEN WELL TO TANK, FLOW CHECK 15 MIN, WELL STATIC (WSEA 10-A)</p> <p>TOOH W/114 JTS OF 2 7/8 6.5# J-55 EUE TBG, 1 CROSSOVER TO 2 3/8, CHANGE OVER TOOLS AND SB 44 JTS OF 2 3/8 4.7# J-55 EUE TBG, TALLYING</p> <p>RUWL, PU 7 26# 10K CIBP, VERIFY DEPTH W/CCL, SET CIBP @6229, RDWL</p> <p>TIH PICKING UP 45 JTS OF 2 3/8 4.7# J-55 EUE TBG, TIH W/44 JTS, CHANGE OVER TOOLS TO 2 7/8 AND TIH W/112 JTS AND 1 10FT SUB OF 2 7/8 6.5# J-55 EUE TBG AND TAG AT 6229</p> <p>TEST PUMP LINES, PUMP BALANCE PLUG AS FOLLOWS, PUMP 10 BBLS CHEM WASH, 20 SACS OR 4 BBLS OF 15.8# G-NEAT CMT @1.15 YIELD, DISPLACE 25.7 BBLS FRESH WATER, EST CMT 6229-6122</p> <p>TOOH SB 70 JTS OF 2 7/8 6.5# J-55 EUE TBG AND LD 44 JTS, CHANGE OVER TOOLS TO 2 3/8, LD 89 JTS OF 2 3/8 4.7# J-55 EUE TBG</p> <p>LOAD HOLE WITH 19 BBLS</p> <p>SWI, HELD DEBRIEF W/CREW</p> <p>EST RIG MOVE 6-20-24</p>

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
BRONCO STATE AF10-64-1HN	0512336580	Abandon Well - Permanent	6/19/2024	<p>SAFETY/JSA MEETING, SWC/SYLA, LOCK/OUT TAG OUT, START EQUIPMENT, CHECK GROUNDING (WSEA 2-A)</p> <p>CHECK PSI, CSG PSI 0 PSI, SURFACE 0 PSI, OPEN WELL TO TANK, FLOW CHECK 15 MIN, WELL STATIC (WSEA 10-A)</p> <p>RUWL, PU 7IN CBL LOGGING TOOL AND LOG FROM 2500 TO SURFACE FINDING TOP OF CMT AT 420 FT, GET STATE APPROVAL TO PUMP SURFACE PLUG INSIDE 7 TO SURFACE</p> <p>TEST TO 1500 PSI, HELD FOR 15 MIN, STARTING PSI 1500, ENDING PSI 1500, 0% DROP IN PSI, GOOD TEST (WSEA 10-B)</p> <p>PU 7 26# 10K CIBP, VERIFY DEPTH W/CCL, SET CIBP @2252, RDWL TIH W/72 JTS AND 1 10 FT SUB OF 2 7/8 6.5# J-55 EUE TBG AND TAG AT 2252</p> <p>TEST PUMP LINES, PUMP BALANCE PLUG AS FOLLOWS, PUMP 10 BBLS CHEM WASH, 20 SACS OR 4 BBLS OF 15.8# G-NEAT CMT @1.15 YIELD, DISPLACE 13 BBLS FRESH WATER, EST CMT 2252-2145</p> <p>TOOH LD 47 JTS OF 2 7/8 6.5# J-55 EUE TBG TO 877 LEAVING 25 JTS IN HOLE</p> <p>LOAD HOLE WITH 2 BBLS AND PERFORM BUBBLE/FLOW CHECK AS PER SOP FOR 30 MIN, CSG HAD NO BUBBLES/FLOW, SURFACE HAD NO BUBBLES/FLOW (WSEA 10-C)</p> <p>TEST PUMP LINES, PUMP SURFACE PLUG AS FOLLOWS, 10 BBLS CHEM WASH, 151 SACS OR 30.9 BBLS OF 15.8# G-NEAT CMT @1.15 YIELD, CMT IN RETURNS @SURFACE, EST CMT 788 TO SURFACE</p> <p>TOOH LD 25 JTS OF 2 7/8 6.5# J-55 EUE TBG</p> <p>ND ANNULAR, 7 1/16 5K BOP W/2 7/8 PIPE/BLIND RAMS AND 5K X 10K SPOOL, NU 10K WELLHEAD</p> <p>PERFORM BUBBLE/FLOW CHECK AS PER SOP FOR 30 MIN, CSG HAD NO BUBBLES/FLOW, SURFACE HAD NO BUBBLES/FLOW (WSEA 10-E), TOP OFF CMT, SWI</p> <p>RIG DOWN, CLEAN RETURN TANK, PU ALL EQUIPMENT, MRO, FINAL REPORT</p> <p>SWI, HELD DEBRIEF W/CREW</p> <p>EST RIG MOVE 6-20-24</p>
BRONCO STATE AF10-64-1HN	0512336580	Abandon Well - Permanent	6/20/2024	<p>CHECK PSI, CSG 0 PSI, SURFACE 0 PSI</p> <p>PERFORM BUBBLE/FLOW CHECK AS PER SOP FOR 30 MIN, CSG HAD NO BUBBLES/FLOW, SURFACE HAD NO BUBBLES/FLOW (WSEA 10-E)</p> <p>6-20-24 TAGGED CMT AT 4 FT</p>

Daily Operations

Well Name	Surface UWI	Primary Job Typ	Start Date	Summary
BRONCO STATE AF10-64-1HN	0512336580	Slot Recovery	9/3/2024	PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON WELLBORE. NO PRESSURE AND NO BUBBLES. PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON INTERMEDIATE ANNULUS NO PRESSURE AND NO BUBBLES. PRESSURE/BUBBLE TESTED THE WELL FOR 30 MINUTES ON SURFACE CASING ANNULUS. NO PRESSURE AND NO BUBBLES.
BRONCO STATE AF10-64-1HN	0512336580	Slot Recovery	9/19/2024	CUT AND CAPPED THE WELL 6 FT BELOW GRADE. HAND THE WELL OVER TO RECLAMATION.