



JOB DATA SHEET

Company	CIVITAS RESOURCES	Well Name and No.	NORTHWEST A S20-25-8C	Engineer	0	
County	ARAPAHO	Date	10/2/2024	Ticket No.	7770-2343	Unit No. 7770
District	Platteville, CO 3100	Line Size	9/32"	Line Length	21000	
Job Time:	7:00 AM	Shop Time:	5:30 AM	Leave Shop:	5:45 AM	Arrive Location: 6:30 AM
Field Hrs.	3:30:14	Standby Hours:	0:00:00	Total Hours	4:45:29	Travel Time Hrs. 1:15:14
Trip Miles	89	Leave Location:	5:30 PM	Arrive Shop:	6:00 PM	

Notice: Engineer to monitor for stray voltage prior to rig up: Wellhead volts: 0 Rig volts : 0

Were there any equipment or down hole failures?	Yes <u> </u>	No <u>X</u>	If yes explain on Quality Control Analysis Form
Were there any hot shots required?	Yes <u> </u>	No <u>X</u>	If yes explain on Quality Control Analysis Form
Were there any personnel problems?	Yes <u> </u>	No <u>X</u>	If yes explain on Quality Control Analysis Form
Were there any accidents?	Yes <u> </u>	No <u>X</u>	If yes explain on Quality Control Analysis Form
Were there any near misses?	Yes <u> </u>	No <u>X</u>	If yes explain on Quality Control Analysis Form

***** Well Information *****

Casing Size	5.5" 20#	Liner Size	N/A	Tubing Size	N/A	Drill Pipe Size	N/A
Drill Collar	N/A	Minimum I.D.	N/A	Fluid Level	Full	Deviation	N/A
Max. Temp.	280*	Max. Pressure	500 PSI				

***** Run Data *****

RUN INFORMATION *****REMARKS SECTION*****DESCRIBE RUN DETAILS IN FULL*****

1 Time in	7:15 AM	Out	7:55 AM	RIH WITH 5.5 CIBP
From	SURFACE	To	7770'	SET @ 7770'
Service	5.5" CIBP			POOH
2 Time in	8:00 AM	Out	8:25 AM	RIH WITH DUMP BAILER WITH 2 SXS CEMENT
From	SURFACE	To	7770'	DUMP @ 7770'
Service	DUMP BAILER (2 sxs cement)			POOH
3 Time in	8:30 AM	Out	8:55 AM	RIH WITH DUMP BAILER WITH 2 SXS CEMENT
From	SURFACE	To	7770'	DUMP @ 7770'
Service	DUMP BAILER (2 sxs cement)			POOH
4 Time in	9:00 AM	Out	9:20 AM	RIH WITH 5.5 CIBP
From	SURFACE	To	2500'	SET @ 2500'
Service	5.5" CIBP			POOH
5 Time in	9:35 AM	Out	10:25 AM	RIH WITH CBL TOOL
From	SURFACE	To	2485'	CBL RAN FROM 2485' TO SURFACE
Service	CBL			POOH
6 Time in	10:35 AM	Out	10:45 AM	RIH WITH DUMP BAILER WITH 2 SXS CEMENT
From	SURFACE	To	2500'	DUMP @ 2500'
Service	DUMP BAILER (2 sxs cement)			POOH
7 Time in	10:50 AM	Out	11:00 AM	RIH WITH DUMP BAILER WITH 2 SXS CEMENT
From	SURFACE	To	2500'	DUMP @ 2500'
Service	DUMP BAILER (2 sxs cement)			POOH
8 Time in	11:05 AM	Out	11:15 AM	RIH WITH 5.5 CIBP
From	SURFACE	To	1690'	SET @ 1690'
Service	5.5" CIBP			POOH