



## All Jobs Daily Activity and Remarks

Well Name: NORTHWEST A S20-25-08C

API # 0501420791	Surface Legal Location NWNW S9 T1S R68W M6	Field Name WATTENBERG	Permit Number 401504532	State COLORADO	Well Configuration Type HORIZONTAL
Ground Elevation (ft) 5,314.00	Casing Flange Elevation (ft)	Orig KB-Ground Distance (ft) 29.00	KB-Casing Flange Distance (ft)	Surface Spud Date 11/19/2019 16:00	Final Rig Release Date 11/27/2019 13:00

Job: ABANDON WELL / ABANDON WELL , 10/2/2024 06:00, <afenumbercalc>

Job Category ABANDON	Primary Job Type ABANDON WELL	Secondary Job Type ABANDON WELL
Start Date 10/2/2024	End Date 10/2/2024	
Objective		

### SUMMARY

Rpt #	Start Date	End Date	24 Hr Summary	REMARKS/ISSUES
1.0	10/2/2024	10/2/2024	CREW TRAVELED TO LOC HELD SAFETY MEETING ADDRESSED ALL CONCERNS PRIOR TO ANY MAJOR TASKS. . CHECKED WELL PRESSURES, CSG-0PSI SURF-SLIGHT BLOW (OL CO2) R/U DERRICKS LAYOUT LINES. N/D 15K TOP FLANGE N/U 7 1/6 10K WELLHEAD AND BOP'S MIRU AXIS WL P/U 5.5 CIBP RIH CORRELATED W/ LOGS AND SET CIBP AT 7770' POOH L/D SETTING TOOL. P/U BAILER RIH DUMP BAILED 2SXS CEMENT ON TOP OF PLUG. P/U BAILER RIH DUMP BAILED 2SXS CEMENT ON TOP OF PLUG. TOTAL OF 4 SXS ON TOP OF PLUG. POOH L/D BAILER.. P/U 2ND CIBP RIH CORRELATED W/ LOGS AND SET AT 2500' POOH L/D SETTING TOOL. P/U LOGGING TOOL RIH LOGGED FROM 2485' TO SURFACE SENT LOGS TO OFFICE. P/U BAILER RIH AND DUMP BAILED 2 SXS ON TOP OF PLUG. LOADED BAILER W/ 2 SXS RIH DUMP BAILED ON TOP OF PLUG. POOH L/D BAILER. TOTAL OF 4 SXS ON TOP OF PLUG. P/U SETTING TOOL RIH CORRELATED W/ LOGS AND SET PLUG AT 1690' POOH L/D SETTING TOOL. R/D WIRELINE. SHUT BLINDS PRESSURE TESTED CSG TO 500PSI. GOOD TEST. BLED OFF. TIH W/ 52 JTS TBG TAGGED PLUG AT 1690' R/U KELLY HOSE PUMPED DOWN TBG UP CSG ESTABLISHED CIRC ROLLED HOLE 2X BOTTOMS. RATE 2.8 BBL/MIN PRESSURE AT PUMP 380PSI. SHUT DOWN PUMPS WELL STATIC. MIRU AXIS CEMENTERS. PUMPED 5 BBLS FRESH AHEAD. MIXED AND PUMPED 15 SXS CLASS G 1.15 YIELD ( 3 BBLS SLURRY) DISPLACED TBG W/ 5 BBLS FRESH TOP BALANCE PLUG OUT. R/D CEMENTERS ESTIMATED COVERAGE FROM 1550'-1690' POOH W/ 20 JTS LEAVING 32 JTS EOT AT 1032KB. R/U AXIS CEMENTERS PUMPED 5 BBLS FRESH AHEAD. MIXED AND PUMPED 15 SXS CLASS G 1.15 YIELD W/ 3%CC (3 BBLS SLURRY) DISPLACED TBG W/ 3 BBLS FRESH WATER TO BALANCE PLUG OUT. R/D CEMENTERS FOR WSH UP. POOH TO DEPTH OF 800' REVERSED OUT HAD WATERED DOWN CEMENT FOR RETURNS. WAITED FOR 1,5HRS FOR CEMENT SETUP. TIH TAGGED TOC AT 908' W / 28 JTS AND 10' IN ON 29TH JT. L/D 26 JTS TBG. LEAVING 3 JTS. R/U CEMENTERS PUMPED 5 BBLS FRESH AHEAD. MIXED AND PUMPED 20 SXS CLASS G 1.15 YIELD GOT GOOD RETURNS OF CEMENT. POOH, N/D N/U TOP FLANGE RDMO. TURNED WELL OVER TO CONSTRUCTION DEPT.	SENT 130 BBLS DIRTY WATER PAWNEE
2.0	11/1/2024	11/1/2024	NORTHWEST A S20-25-08C WAS CUT AND CAPPED ON 11/1/2024	