



00551003

H&R Well Services, Inc.
17509 RD. 14
Ft. Morgan, Colorado 80701
303-432-5285 or 654-1600 (Metro)

SCANNED

September 29, 1993

Mike Polly
Mull Drilling Company, Inc.

RECEIVED**OCT 25 1993**

COLORADO OIL & GAS CONS. COMMISSION

RE: Lease: Champlin-Aldrich #2
NE NE Sec. 33-13S-44W
Cheyenne County, Colorado

Sirs,

We performed the following work on the above lease. This letter should be attached to a Form 4, and forwarded to the Colorado Oil and Gas Commission.

Set a CIBP at 4600 and spotted 5 sacks of cement.
Loaded the hole.
Freepoint and cut casing at 3050'.
Set 40 sacks of cement at 2600'.
Set 40 sacks of cement at 2000'.
Set 40 sacks of cement 1/2 in and 1/2 out at base of surface at 329'.
Set 10 sacks of cement at surface.
Cut the wellhead off 4' below surface, welded a plate.
Backfilled the hole.

OK JPT

Final lease restoration is the responsibility of the operator.

All cement was 50/50 poz, yield is 1.26 cu. ft./sack, weight is 14.1 ppg.

Sincerely,

Frank Hutto
H&R Well Services, Inc.

OIL CO. <i>Mull Drilling Co Inc.</i>					PACKER OR TUBING ANCHOR					
LEASE <i>Champlin - Aldrich</i>			WELL NO. <i>#2</i>		DATE <i>9-1-93</i>			SEATING NIPPLE		
SIZE <i>5 1/2</i>	NEW	S.H.	WEIGHT <i>15.5</i>	GRADE	TYPE ENDS OR CPLGS. <i>S.T.P.C.</i>			PUMP SIZE	MUD ANCHOR	

	1		2		3		4		5		6		7		8		9		10	
	ft	in																		
1	42	91	42	73	43	41														
2	41	54	41	32	42	02														
3	43	91	43	03	40	46														
4	43	57	43	20	43	02														
5	42	96	42	84	43	-														
6	43	36	42	86	41	88														
7	41	56	43	43	43	02														
8	43	07	43	06	41	27														
9	35	85	39	50	41	-														
10	42	25	42	25	42	73														
11	43	29	38	56	42	61														
12	39	93	37	83	42	75														
13	43	02	40	57	42	27														
14	42	03	43	59	39	54														
15	42	74	42	14	43	46														
16	42	90	41	26	43	25														
17	41	49	43	27	30	20														
18	42	76	43	47	37	40														
19	43	10	42	90	44	30														
20	38	28	43	16	40	03														
21	42	94	43	20	42	31														
22	42	41	43	48	43	78														
23	43	54	43	66	37	96														
24	42	65	38	88																
25	44	-	39	62																

Column 1	<i>105606</i>	Column 6	
Column 2	<i>104981</i>	Column 7	
Column 3	<i>95167</i>	Column 8	
Column 4		Column 9	
Column 5		Column 10	
grand total			<i>3057.54</i>

73 JTS
 Total no. of joints
Rig # 1
 Talled by

 Received by

