

Facilities List

N. Parachute WF K22 596

Drilling

- 36 Wells
- Cuttings pit
- 4 Water tanks, will be on location 10-12 days during drilling
- 1 Gas pipeline
- 4 Electric Motors; 1 top drive, 2 mud pumps ,1 draw works
- 3 Gas or Diesel motors; 3 generator sets
- 1 Water pipeline
- 1 Flare stack
- 1 Fuel tank

Completions

- 36 Wells
- 1 Completion pit
- 38 Water tanks; on location after completion operations for 90 days
- 1 Gas pipeline
- 18 Separators; on location for a span of 60 days during completion
- Gas or Diesel Motors:
 - Fracing – 13 on location for one week
 - Snubbing – 2 on location for 1 week
 - Coil tubing – 2 on location for 1 week
 - Water – 1 on location for 60 days
- 1 Water pipeline
- 1 Flare stack

During Production

- 36 Wellheads
- 1 Gas pipeline
- 9 Meter houses
- Pigging system