



### Completed Interval

FORMATION: CODELL Status: PRODUCING

Treatment Date: 05/02/2011 Date of First Production this formation: 05/11/2011

Perforations Top: 7102 Bottom: 7118 No. Holes: 64 Hole size: 0.42

Provide a brief summary of the formation treatment: \_\_\_\_\_ Open Hole:

Re-Frac Codell down 4-1/2" Csg w/ 200,172 gal Slickwater w/ 150,340# 40/70, 4,000# SuperLC.

This formation is commingled with another formation:  Yes  No

**Test Information:**

Date: 05/19/2011 Hours: 24 Bbls oil: 19 Mcf Gas: 72 Bbls H2O: 0

Calculated 24 hour rate: \_\_\_\_\_ Bbls oil: 19 Mcf Gas: 72 Bbls H2O: 0 GOR: 3789

Test Method: FLOWING Casing PSI: 925 Tubing PSI: 861 Choke Size: 32/64

Gas Disposition: SOLD Gas Type: WET BTU Gas: 1165 API Gravity Oil: 49

Tubing Size: 2 + 3/8 Tubing Setting Depth: 7072 Tbg setting date: 05/03/2011 Packer Depth: \_\_\_\_\_

Reason for Non-Production: \_\_\_\_\_

Date formation Abandoned: \_\_\_\_\_ Squeeze:  Yes  No If yes, number of sacks cmt \_\_\_\_\_

Bridge Plug Depth: \_\_\_\_\_ Sacks cement on top: \_\_\_\_\_

FORMATION: J SAND Status: TEMPORARILY ABANDONED

Treatment Date: 04/20/2011 Date of First Production this formation: 06/28/2006

Perforations Top: 7580 Bottom: 7612 No. Holes: 94 Hole size: 0.38

Provide a brief summary of the formation treatment: \_\_\_\_\_ Open Hole:

SAND PLUG SET @ 7380-7711

This formation is commingled with another formation:  Yes  No

**Test Information:**

Date: \_\_\_\_\_ Hours: \_\_\_\_\_ Bbls oil: \_\_\_\_\_ Mcf Gas: \_\_\_\_\_ Bbls H2O: \_\_\_\_\_

Calculated 24 hour rate: \_\_\_\_\_ Bbls oil: \_\_\_\_\_ Mcf Gas: \_\_\_\_\_ Bbls H2O: \_\_\_\_\_ GOR: \_\_\_\_\_

Test Method: \_\_\_\_\_ Casing PSI: \_\_\_\_\_ Tubing PSI: \_\_\_\_\_ Choke Size: \_\_\_\_\_

Gas Disposition: \_\_\_\_\_ Gas Type: \_\_\_\_\_ BTU Gas: \_\_\_\_\_ API Gravity Oil: \_\_\_\_\_

Tubing Size: \_\_\_\_\_ Tubing Setting Depth: \_\_\_\_\_ Tbg setting date: \_\_\_\_\_ Packer Depth: \_\_\_\_\_

Reason for Non-Production: \_\_\_\_\_

SAND PLUG SET @ 7380-7711

Date formation Abandoned: 04/20/2011 Squeeze:  Yes  No If yes, number of sacks cmt \_\_\_\_\_

Bridge Plug Depth: 7711 Sacks cement on top: \_\_\_\_\_

Comment: \_\_\_\_\_

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: CARA MAHLER

Title: REGULATORY ANALYST 1 Date: \_\_\_\_\_ Email: CARA.MAHLER@ANADARKO.COM

Based on the information provided herein, this Completed Interval Report (Form 5A) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: \_\_\_\_\_ Director of COGCC Date: \_\_\_\_\_

**Attachment Check List**

Att Doc Num	Name

Total Attach: 0 Files

**General Comments**

<b><u>User Group</u></b>	<b><u>Comment</u></b>	<b><u>Comment Date</u></b>

Total: 0 comment(s)