

Primary Cementing
Service Report



SERVICE TICKET
9153477

Client Name	Well Name	Job Date
Augustus Energy Partners	Jones 32-18	September 22, 2011
Client Representative	Well Location	Job Type
Mr. Justin Stone	Sec 18 T1N R44W	Surface Casing

Description	Size (in)	Weight (lbm)	Grade	Max. Pres. (psi)	True measured depth		Capacity (bbls)	Casing Attachments and Tools	TMD (ft)
					Start (ft)	End (ft)			
Drill Pipe/Tubing	-	-	-	-	-	-	-	Guide/Float Shoe	-
Open Hole	9.50	-	-	-	0	412	-	Float Collar	-
Casing	7.00	17.00	-	-	0	407	-	MSCC	-
Shoe Joint	7.00	17.00	-	-	-	40.00	-	ECP	-
Landing Joint	7.00	17.00	-	-	-	8.00	-	Liner Hanger	-
	-	-	-	-	-	-	-		-
	-	-	-	-	-	-	-		-
	-	-	-	-	-	-	-		-

Cementing Plugs

Fluid & Cement Data :									
Drilling Fluid: Type:	Density: (lb/gal)			VP:	PV:		Temp (F) Water	Bulk:	Slurry:
#	Sacks	Volume (bbls)	Density (lb/gal)	Yield ft ³ /sk	Description	% - Additive	% - Additive	% - Additive	% - Additive
1	65	25.01	12.5	2.16	CSC	1/4 # poly	-	-	-
2	38	11.78	13.5	1.74	CSC	1/4 # poly	-	-	-
3	-	-	-	-	-	-	-	-	-
4	-	-	-	-	-	-	-	-	-
5	-	-	-	-	-	-	-	-	-
6	-	-	-	-	-	-	-	-	-
7	-	-	-	-	-	-	-	-	-
8	-	-	-	-	-	-	-	-	-

Treatment Report :

Event	Time	Pressure (psi)		Rate bbls/min	Stage Volume (bbls)	Total Volume (bbls)	Remarks		
		Tubular	Annular						
1	4:30	-	-	-	-	-	Arrive on Location - Time Requested :	ASAP	
2	6:30	-	-	-	-	-	Safety Meeting Held		
3	7:03	2000.0	-	0.4	-	-	Pressure Test Surface Treating Lines	2000	
4	:	-	-	-	-	-	SEE ADDITIONAL DATA		
5	7:04	5.0	-	4.0	3.0	3.0	Fresh Ahead		
6	7:08	100.0	-	4.0	25.0	28.0	Lead Slurry		
7	7:13	100.0	-	4.0	11.8	39.8	Tail Slurry		
8	7:20	100.0	-	4.0	15.3	55.1	Fresh Displacement		
9	:	-	-	-	-	-	-		
Fluid Returns 5 BBLS CEMENT							no bump/ no baffle		

Personnel & Equipment :

Employee	Unit #	Arrive	Depart	Travel Bonus	Bin #	Wray
Sam Titterington	200527	9/22/11 0430	9/22/11 0800		Bin #	-
Aaron Luff	740017	9/22/11 0431	9/22/11 0801		Bin #	-
Ole Faldalen	200589	9/22/11 0432	9/22/11 0802		MTS#	258052
Joe Merchant	746047	9/22/11 0433	9/22/11 0803		MTS#	-
-	-	"	"		MTS#	-

