

FORM
5Rev
02/08

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80205 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

400222792

DRILLING COMPLETION REPORT

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Completion Type ☒ Final completion ☐ Preliminary completion

1. OGCC Operator Number: 69175

4. Contact Name: Jeff Glossa

2. Name of Operator: PETROLEUM DEVELOPMENT CORPORATION

Phone: (303) 831-3972

3. Address: 1775 SHERMAN STREET - STE 3000

Fax: (303) 860-5838

City: DENVER State: CO Zip: 80203

5. API Number 05-123-22375-00

6. County: WELD

7. Well Name: CORNISH

Well Number: 11-3

8. Location: QtrQtr: NWNW Section: 3 Township: 6N Range: 63W Meridian: 6

Footage at surface: Distance: 470 feet Direction: FNL Distance: 470 feet Direction: FWL

As Drilled Latitude: As Drilled Longitude:

GPS Data:

Data of Measurement: PDOP Reading: GPS Instrument Operator's Name:

** If directional footage at Top of Prod. Zone Dist.: feet. Direction: Dist.: feet. Direction:

Sec: Twp: Rng:

** If directional footage at Bottom Hole Dist.: feet. Direction: Dist.: feet. Direction:

Sec: Twp: Rng:

9. Field Name: WATTENBERG

10. Field Number: 90750

11. Federal, Indian or State Lease Number:

12. Spud Date: (when the 1st bit hit the dirt) 09/26/2004 13. Date TD: 14. Date Casing Set or D&A:

15. Well Classification:

☐ Dry ☒ Oil ☐ Gas/Coalbed ☐ Disposal ☐ Stratigraphic ☐ Enhanced Recovery ☐ Storage ☐ Observation

16. Total Depth MD 6972 TVD** 17 Plug Back Total Depth MD 6940 TVD**

18. Elevations GR 4710 KB 4720

One paper copy of all electric and mud logs must be submitted, along with one digital LAS copy as available.

19. List Electric Logs Run:

CBL

20. Casing, Liner and Cement:

CASING

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: 09/26/2011

Method used	String	Cementing tool setting/pref depth	Cement volume	Cement top	Cement bottom
1 INCH	SURF	2,690	430	0	2,696

Details of work:

Remedial cementing

TIH circulate to 6891'. TIH and set RBP @6691, pressure test casing to 2000 psi, test good. TIH with 1 1/4" annular cement string, tag original cmt @ 2696'. Set EOT @ 2690, pump 430 sks 13.0# Varicem, circulate 8 bbl to surface.

Run CBL from 2880 to surface

21. Formation log intervals and test zones:

FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
			<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Jeff Glossa

Title: Sr Engineering Tech Date: _____ Email: jglossa@petd.com

The subreport 'subreport3' could not be found at the specified location W:\Inetpub\Net\Reports\AttachListNew.rdlc. Please

General Comments

User Group	Comment	Comment Date

Total: 0 comment(s)