



Andrews, David

From: Andrews, David
Sent: Monday, February 27, 2012 8:59 AM
To: 'Trahan, Kristin'
Cc: King, Kevin; Krabacher, Jay
Subject: RE: Low TOC notification

Follow Up Flag: Follow up
Flag Status: Flagged

Kristin,

Your forward plan for SG 413-23 (API 05-045-20509) is acceptable. Please proceed.

Thanks,

David D. Andrews, P.E., P.G.
Engineering Supervisor - Western Colorado

State of Colorado
Oil and Gas Conservation Commission
707 Wapiti Court, Suite 204
Rifle, Colorado 81650
Office Phone: (970) 625-2497 Ext. 1
Cell Phone: (970) 456-5262
Fax: (970) 625-5682
E-mail: David.Andrews@state.co.us
Website: <http://www.colorado.gov/cogcc>

From: Trahan, Kristin [<mailto:Kristin.Trahan@Williams.com>]
Sent: Monday, February 27, 2012 8:01 AM
To: Andrews, David
Subject: FW: Low TOC notification

Dave,
I have tried to get in touch with Jay and Kevin regarding a well in South Grand Valley that has low TOC. Below are the details. We are scheduled to start completion operations today and I would like to get approval to begin completion operations on this well.

Thanks,
Kristin Trahan



KRISTIN TRAHAN
PETROLEUM ENGINEER SR E&P

1001 17TH ST | STE 1200 | DENVER | CO 80202
OFFICE: 303.606.4383
MOBILE: 303.482.7901
EMAIL: KRISTIN.TRAHAN@WPXENERGY.COM

From: Trahan, Kristin
Sent: Thursday, February 23, 2012 3:32 PM
To: Krabacher, Jay
Subject: FW: Low TOC notification

Jay,
Here is an email that was sent to Kevin last week. Since he is in the field, and this slipped my mind when I talked to him yesterday, I am forwarding this on to you for approval.

The email references two wells, the second being the SG 313-23, which I had gotten approval verbally from Kevin. I deleted that information from this email to reduce the size.

Thank you,
Kristin Trahan

Sent: Thursday, February 16, 2012 3:12 PM
To: 'King, Kevin'
Cc: Davis, Gregory; Burt, Samuel
Subject: Low TOC notification

Kevin,

We have a low cement top (TOC) on 2 wells in the South Grand Valley field. Details are listed below. This email is to inform you that:

SG 413-23 (API 05-045-20509)

- This is a new well and initial completion operations are scheduled for February 25, 2012.
- Top of cement was called at (3106')
- Cement top on the production casing did **NOT** cover the geologist's pick for Mesa Verde top (2450').
- Cement top did cover the geologist's pick for the top of gas (3715')
- Cement top did cover all the zones that we have an interest in completing.
- Bradenhead pressure of 110 psi was observed

With your permission, I would like to run a hard line to a tank and vent the bradenhead pressure. I would also like to continue with completion operations as scheduled monitoring bradenhead pressures and shutting down if pressures increase an additional 150psi. We will continue to monitor bradenhead pressures during flowback and production and will notify you if an increase in bradenhead pressure is observed.



KRISTIN TRAHAN
PETROLEUM ENGINEER SR E&P

1001 17TH ST | STE 1200 | DENVER | CO 80202
OFFICE: 303.606.4383
MOBILE: 303.482.7901
EMAIL: KRISTIN.TRAHAN@WPXENERGY.COM