

FORM  
5Rev  
02/08

## State of Colorado

## Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80205 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

400268576

Date Received:

## DRILLING COMPLETION REPORT

This form is to be submitted within 30 days of the setting of production casing, the plugging of a dry hole, the deepening or sidetracking of a well, or any time the wellbore configuration is changed. If the well is deepened or sidetracked a new Form 5 is required. If an attempt has been made to complete/produce a well, then the operator shall submit Form 5A (Completed Interval Report.) If the well has been plugged, a form 6 (Well Abandonment Report) is required.

Completion Type ☒ Final completion ☐ Preliminary completion

1. OGCC Operator Number: 69175

4. Contact Name: Jeff Glossa

2. Name of Operator: PETROLEUM DEVELOPMENT CORPORATION

Phone: (303) 831-3972

3. Address: 1775 SHERMAN STREET - STE 3000

Fax: (303) 860-5838

City: DENVER State: CO Zip: 80203

5. API Number 05-123-23622-00

6. County: WELD

7. Well Name: HUNGENBERG

Well Number: 13-33

8. Location: QtrQtr: NWSW Section: 33 Township: 6N Range: 65W Meridian: 6

Footage at surface: Distance: 1760 feet Direction: FSL Distance: 480 feet Direction: FWL

As Drilled Latitude: As Drilled Longitude:

## GPS Data:

Data of Measurement: PDOP Reading: GPS Instrument Operator's Name:

\*\* If directional footage at Top of Prod. Zone Dist.: feet. Direction: Dist.: feet. Direction:

Sec: Twp: Rng:

\*\* If directional footage at Bottom Hole Dist.: feet. Direction: Dist.: feet. Direction:

Sec: Twp: Rng:

9. Field Name: WATTENBERG

10. Field Number: 90750

11. Federal, Indian or State Lease Number:

12. Spud Date: (when the 1st bit hit the dirt) 03/10/2006 13. Date TD: 14. Date Casing Set or D&amp;A:

## 15. Well Classification:

☐ Dry ☒ Oil ☐ Gas/Coalbed ☐ Disposal ☐ Stratigraphic ☐ Enhanced Recovery ☐ Storage ☐ Observation

16. Total Depth MD 7258 TVD\*\* 17 Plug Back Total Depth MD 7209 TVD\*\*

18. Elevations GR 4680 KB 4691

One paper copy of all electric and mud logs must be submitted, along with one digital LAS copy as available.

## 19. List Electric Logs Run:

CBL

## 20. Casing, Liner and Cement:

## CASING

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Top	Cmt Bot	Status
SURF	11	8+5/8	24	0	452	300	0	452	CALC

## STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: 02/24/2012

Method used	String	Cementing tool setting/pref depth	Cement volume	Cement top	Cement bottom
1 INCH	SURF	2,774	378	0	2,774

Details of work:

Casing repair and Annular cementing

TIH circulate to 7213'. TIH w/ RBP and set @ 6992', pressure test casing 5000psi for 20 min, test good.  
TIH with 1 1/4" annular cement string, tag original cmt @ 2774', pump 213sks 12.0# Varicem, set EOT @ 1439, pumped 165 sks 12.0# Varicem, circulate 10 bbl to surface.

Run CBL from 2850 to surface

21. Formation log intervals and test zones:

### FORMATION LOG INTERVALS AND TEST ZONES

FORMATION NAME	Measured Depth		Check if applies		COMMENTS (All DST and Core Analyses must be submitted to COGCC)
	Top	Bottom	DST	Cored	
			<input type="checkbox"/>	<input type="checkbox"/>	

Comment:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Jeff Glossa

Title: Sr Engineering Tech Date: \_\_\_\_\_ Email: jglossa@petd.com

### Attachment Check List

Att Doc Num	Document Name	attached ?			
<u>Attachment Checklist</u>					
400268579	CMT Summary *	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
	Core Analysis	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
	Directional Survey **	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
	DST Analysis	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
	Logs	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>
	Other	Yes	<input type="checkbox"/>	No	<input checked="" type="checkbox"/>
<u>Other Attachments</u>					
400268578	LAS-CEMENT BOND	Yes	<input checked="" type="checkbox"/>	No	<input type="checkbox"/>

### General Comments

User Group	Comment	Comment Date

Total: 0 comment(s)