



Andrews, David

From: Beougher, Justin [Justin.Beougher@wpxenergy.com]
Sent: Monday, April 23, 2012 6:49 PM
To: Andrews, David
Subject: KP 311-17 (API # 05-045-20995) Temporary Plug and Abandon

Mr. Andrews,

The KP 311-17 well was spud 4/22/2012 04:00. Conductor was tagged at 87'. The well was then drilled to 106' MD. At that depth the mud motor parted. Approximately 10' of fish was left in the hole consisting of the bottom half of a mud motor and a tricone bit. WPX Energy has attempted to fish the motor since 10:30 on 4/22/2012 without any success. It has been decided that we will temporarily plug and abandon this well and skid to the KP 11-17 well (API # 05-045-20998.) The cement plug will be 30 sx of 17 ppg, .99 yield cement and will plan to have a top 20' inside conductor, or 67' from RKB. While drilling the KP 11-17 well, WPX Energy will consider methods for drilling the KP 311-17 well. If WPX decides to abandon the well, cement will be brought to surface by means of a second cement job. Please contact me if you have any questions or concerns. Thank you.

Justin Beougher
Drilling Engineer
WPX Energy Rocky Mountain, LLC
Office 970-263-2742
Cel 970-274-9250
Justin.Beougher@WPXEnergy.com

WPXENERGY

