



State
of
Colorado



krabacher - DNR, Jay <jay.krabacher@state.co.us>

RECEIVED

APR 10 2013

COGCC/Rifle Office

Wed, Apr 10, 2013 at 9:28 AM

PA 433-2 - Low TOC

2 messages

Eglinton, Natalie <Natalie.Eglinton@wpxenergy.com>

To: "Krabacher - DNR, Jay" <jay.krabacher@state.co.us>

Cc: "King, Kevin" <Kevin.King@state.co.us>, "Davis, Gregory" <Gregory.Davis@wpxenergy.com>, "Trahan, Kristin" <Kristin.Trahan@wpxenergy.com>

Hi Jay,

This email is to notify you that we have low top of cement on the PA 433-2 on the GV 84-1 Pad. Details of this well include:

PA 433-2 (05-045-20887) – MV Well

- This well is a new drill (spud: 3/21/2013)
- Top of Cement – 5,392'
- This well does not cover 200' above the top of the Mesa Verde (Geology pick: 5,168')
- This well does cover the top of gas (geology pick: 6,393')
- Bradenhead Pressure: 0 psi
- Top perf: 6,705'

This well is scheduled to frac this Monday, April 15th. WPX would like to request permission to move forward with completion operations of this well. Please advise if this plan is acceptable.

Thank you!

(CBL Attached)

Natalie Eglinton

Resource Completions


Engineer I EDP

WPX Energy

email: natalie.fedford@wpxenergy.com

Office: (303)629-8402

Cell: (913)804-4168



 **WPX ENERGY DIAMOND ELK PA 433-2 CBL.cgm.meta.PDF**
8158K

Krabacher - DNR, Jay <jay.krabacher@state.co.us>

Wed, Apr 10, 2013 at 2:37 PM

To: "Eglinton, Natalie" <Natalie.Eglinton@wpxenergy.com>

Cc: "King, Kevin" <Kevin.King@state.co.us>, "Davis, Gregory" <Gregory.Davis@wpxenergy.com>, "Trahan, Kristin" <Kristin.Trahan@wpxenergy.com>

Greetings, Natalie:

While I don't agree with the TOC (I'd lean more towards 5700'), there is still 1,000' +/- above your proposed top perf, and the bradenhead hasn't been "acting up."
COGCC concurs with your completion operation plan for this well.

Regards,

[Quoted text hidden]

Jay Krabacher

N W Area Engineer

C O G C C

cosas son mas como son ahora que ellas siempre fueron