



**CEMENTER'S WELL SERVICE, INC.**  
P.O. BOX 336220 • GREELEY, CO 80633 • (970) 353-7299 • FAX (970) 353-7712

OUR INVOICE

**201255**

|   |                                     |                                    |                     |
|---|-------------------------------------|------------------------------------|---------------------|
| Date <b>4-30-13</b>                           | Well Owner <b>TRILOGY RESOURCES</b> | Well No. <b>17-23</b>              | Lease <b>WIND</b>   |
| County <b>WELD</b>                            | State <b>COLORADO</b>               | Field                              |                     |
| Charge to <b>CADE DRILLING, LLC</b>           | Charge Code                         |                                    | For Office Use Only |
| Address <b>3450 WCR 27, UNIT #2 (CADE-25)</b> |                                     |                                    |                     |
| City, State <b>FT. Lupton COLORADO 80621</b>  |                                     |                                    |                     |
| Pump Truck No. <b>1202</b>                    | Code                                | Bulk Truck No. <b>1217</b>         | Code                |
| Type of Job                                   | Depth                               | Ft. <b>699</b>                     | To                  |
| Surface <b>8 7/8" CSG-24 #</b>                | Bottom of Surface                   | Ft. <b>689</b>                     | To                  |
| Plug  | Plug Landed @ <b>647</b>            | Ft. Time On <b>0930</b>            |                     |
| Production                                    | Pipe Landed @ <b>689</b>            | Ft. Time Off <b>PLUG DOWN 1200</b> |                     |

| Reference No. | Description                  | Qty.             | Meas.                            | Unit Price | Amount |
|---------------|------------------------------|------------------|----------------------------------|------------|--------|
|               | Pump Truck Charge            |                  |                                  |            |        |
|               | Cement Neat ✓                | 450              | SKS                              |            |        |
|               | Poz. Mix                     |                  |                                  |            |        |
|               | Calcium Chloride             | 3%               |                                  |            |        |
|               | Gel % Flo-Cele 1/4 #Per Sack |                  |                                  |            |        |
|               | Handling Charge              |                  |                                  |            |        |
|               | Hauling Charge               |                  |                                  |            |        |
|               | Additional Cement            |                  |                                  |            |        |
| 8 7/8"        | CENTRALIZERS                 | 3                |                                  |            |        |
| "             | CEMENT BASKET                | 1                |                                  |            |        |
| "             | GUIDE SLEEVE                 | 1                |                                  |            |        |
| "             | BAFFLE PLATE                 | 1                |                                  |            |        |
|               | BOX THREADLOCK               | 1                |                                  |            |        |
|               | MIX RATE 4 BPM               | SLURRY VOL       | 1.18 FT <sup>3</sup> /SK - WATER | TEMP       | 67     |
|               | DISP RATE 5 BPM              | SLURRY WT        | 15.2                             | PFG        |        |
|               | PLUG LANDED @ 600 PSI        | TOTAL SLURRY VOL | 94.5 BBL                         | CEMENT     |        |

|   |                       |           |
|---|-----------------------|-----------|
| Remarks: <b>PREFLUSH W/ 20 BBL H<sub>2</sub>O</b> | Tax Reference Code    | Sub Total |
| <b>DISPLACE W/ 41.1 BBL H<sub>2</sub>O</b>        | State <b>CO 2.9 %</b> | Tax       |
| <b>CIRCULATE 6 BBL CEMENT</b>                     | Disc.                 | Total     |

| Truck No. | Code | State Mileage | Nebraska | Colorado | Wyoming | Other | Total Mileage |
|-----------|------|---------------|----------|----------|---------|-------|---------------|
| 1202      |      | Pump Truck    |          | 44       |         |       |               |
| 1217      |      | Bulk Truck    |          | 44       |         |       |               |

We do not assume any responsibility for any damage or conditions resulting from our services. All pricing is subject to review and revision.

Delivered By JOE, JOSH, EDWIN Received By \_\_\_\_\_ Customer or His Agent