



Continental Industries Field Services, LLC
 2411 N. Oil Drive
 P.O. Box 656
 Casper, WY 82602

307-473-1581 Phone
 307-234-1035 Fax

www.wellplugging.com

DAILY WORK TICKET

Company: Quicksilver Resources
 Address: 900 Werner CT suite 275
Casper, WY 82601
 Contract #

Date: 7/29-7/30/13 Rig: 1
 Lease: Grassy Creek
 Well: State # 1
 County: Moffat CO

PLUGGING / WORK DETAIL:

Mobilize from Rock Springs WY to Hayden CO. with rig, cementer, bulk truck, vac truck, backhoe, flat tank, & welder.

ITEM	HOURS OR UNITS	PRICE PER HOUR	TOTAL
------	----------------------	----------------------	-------

Quoted PRICE			\$ -
--------------	--	--	------

ADDT'L TIME & MATR'L ITEMS:			
Cementer	200	\$2.50	\$ 500.00
Rig	8	\$290	\$ 2,320.00
Bulk Truck	200	\$2.50	\$ 500.00
Backhoe	200	\$2.50	\$ 500.00
Vac truck	200	\$2	\$ 400.00
Flat tank	200	\$2.50	\$ 500.00
3 well adjustment	1	(\$3,146)	\$ (3,146.00)
			\$ -
SUB TOTAL:		\$	1,574.00
SALES TAX:			
TOTAL:		\$	1,574.00

EMPLOYEE'S NAME	JOB	HOURS
-----------------	-----	-------

Wood	Supervisor	
Devou	Operator	
Hedgpeth	Derrick	
Adkins	Floor	
Wood	CMTR	
Dudley	BULK	
	Backhoe	
	Welder	
	BLM rep	

CEMENT DETAIL

PREPARED BY: LB



Continental Industries Field Services, LLC
2411 N. Oil Drive
P.O. Box 656
Casper, WY 82602

307-473-1581 Phone
307-234-1035 Fax

www.wellplugging.com

DAILY WORK TICKET

Company: Quicksilver Resources

Date: 7/30/2013

Rig: 1

Address: 900 Werner CT suite 275

Lease: Grassy Creek

Casper, WY 82601

Well: State # 1

Contract # _____

County: Moffat CO

PLUGGING / WORK DETAIL:

MIRUSU unseat pump, L/D 185 ea 3/4" sucker rods & pump.

ITEM	HOURS OR UNITS	PRICE PER HOUR	TOTAL
------	----------------------	----------------------	-------

Quoted PRICE			\$ -
--------------	--	--	------

ADD'L TIME & MATR'L ITEMS:

			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
SUB TOTAL:			\$ -
SALES TAX:			\$ -
TOTAL:			\$ -

EMPLOYEE'S NAME	JOB	HOURS
-----------------	-----	-------

Wood	Supervisor	
Devou	Operator	
Hedgpeth	Derrick	
Adkins	Floor	
Wood	CMTR	
Dudley	BULK	
	Backhoe	
	Welder	
	BLM rep	

CEMENT DETAIL

PREPARED BY: LB



Continental Industries Field Services, LLC
2411 N. Oil Drive
P.O. Box 656
Casper, WY 82602

307-473-1581 Phone
307-234-1035 Fax

www.wellplugging.com

DAILY WORK TICKET

Company: Quicksilver Resources
Address: 900 Werner CT suite 275
Casper, WY 82601
Contract #

Date: 7/31/2013 Rig: 1
Lease: Grassy Creek
Well: State # 1
County: Moffat CO

PLUGGING / WORK DETAIL:

Nipple down wellhead, nipple up BOP. Tubing stuck. Work pipe approx 3 hours to free up. TOOH w/4710' 2 3/8" tubing. RIH w/CIBP. CIBP staking out on way in. TOOH pick up bit & scraper, run to 4344'. TOOH. **No provision for bit & scraper run in original quote. T&M charges listed below.**

ITEM	HOURS OR UNITS	PRICE PER HOUR	TOTAL
------	----------------------	----------------------	-------

Quoted PRICE			\$ -
--------------	--	--	------

ADD'T'L TIME & MATR'L ITEMS:			
Rig	3	\$290.00	\$ 870.00
Bit & scraper	1	\$750	\$ 750.00
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
SUB TOTAL:			\$ 1,620.00
SALES TAX:			
TOTAL:			\$ 1,620.00

EMPLOYEE'S NAME	JOB	HOURS
-----------------	-----	-------

Wood	Supervisor	
Devou	Operator	
Hedgpeth	Derrick	
Adkins	Floor	
Wood	CMTR	
Dudley	BULK	
	Backhoe	
	Welder	
	BLM rep	

CEMENT DETAIL

PREPARED BY: LB



Continental Industries Field Services, LLC
2411 N. Oil Drive
P.O. Box 656
Casper, WY 82602

307-473-1581 Phone
307-234-1035 Fax

www.wellplugging.com

DAILY WORK TICKET

Company: Quicksilver Resources
Address: 900 Werner CT suite 275
Casper, WY 82601
Contract #

Date: 8/1/2013 Rig: 1
Lease: Grassy Creek
Well: State # 1
County: Moffat CO

PLUGGING / WORK DETAIL:

TIH w/CIBP & set @ 4344'. Unlatch, load hole w/fw. Spot 25 sx cement on top of CIBP. Pull tubing to 2210' & set 25 sx cement stabilizer plug. L/D tubing.

ITEM	HOURS OR UNITS	PRICE PER HOUR	TOTAL
------	----------------------	----------------------	-------

Quoted PRICE		\$	-
--------------	--	----	---

ADDT'L TIME & MATR'L ITEMS:			
		\$	-
		\$	-
		\$	-
		\$	-
		\$	-
		\$	-
		\$	-
		\$	-
		\$	-
SUB TOTAL:		\$	-
SALES TAX:			
TOTAL:		\$	-

EMPLOYEE'S NAME	JOB	HOURS
-----------------	-----	-------

Wood	Supervisor	
Devou	Operator	
Hedgpeth	Derrick	
Adkins	Floor	
Wood	CMTR	
Dudley	BULK	
	Backhoe	
	Welder	
	BLM rep	

CEMENT DETAIL

Cement pumped: Class G with slurry weight of 15.8 ppg, 1.15 cu-ft/sk yield. Mix water: 4.96 gal/sk. Compressive strength 24 hrs/4000 psi

PREPARED BY: LB



Continental Industries Field Services, LLC
2411 N. Oil Drive
P.O. Box 656
Casper, WY 82602

307-473-1581 Phone
307-234-1035 Fax

www.wellplugging.com

DAILY WORK TICKET

Company: Quicksilver Resources
Address: 900 Werner CT suite 275
Casper, WY 82601
Contract #

Date: 8/2/2013 Rig: 1
Lease: Grassy Creek
Well: State # 1
County: Moffat CO

PLUGGING / WORK DETAIL:

R/U wireline truck & perforate prod casing @ 316'. Dig out & open surface valve. RIH w/tubing to 367' & load casing w/70 sx cement. Lay down tubing, tie cementers onto prod casing, close pipe rams & pump additional 30 sx cement (100 sx total) to bradenhead squeeze 6 bbls cement slurry into annulus. SIW, RDSU & flow tank.

ITEM	HOURS OR UNITS	PRICE PER HOUR	TOTAL
------	----------------------	----------------------	-------

Quoted PRICE		\$	-
--------------	--	----	---

ADDT'L TIME & MATR'L ITEMS:			
		\$	-
		\$	-
		\$	-
		\$	-
		\$	-
		\$	-
		\$	-
		\$	-
		\$	-
SUB TOTAL:		\$	-
SALES TAX:			
TOTAL:		\$	-

EMPLOYEE'S NAME	JOB	HOURS
-----------------	-----	-------

Wood	Supervisor	
Devou	Operator	
Hedgpeth	Derrick	
Adkins	Floor	
Wood	CMTR	
Dudley	BULK	
	Backhoe	
	Welder	
	BLM rep	

CEMENT DETAIL

Cement pumped: Class G with slurry weight of 15.8 ppg, 1.15 cu-ft/sk yield. Mix water: 4.96 gal/sk. Compressive strength 24 hrs/4000 psi

PREPARED BY: LB

PREPARED BY: LB



Continental Industries Field Services, LLC
2411 N. Oil Drive
P.O. Box 656
Casper, WY 82602

307-473-1581 Phone
307-234-1035 Fax

www.wellplugging.com

DAILY WORK TICKET

Company: Quicksilver Resources
Address: 900 Werner CT suite 275
Casper, WY 82601
Contract # _____

Date: 8/6/2013 Rig: 1
Lease: Grassy Creek
Well: State # 1
County: Moffat CO

PLUGGING / WORK DETAIL:

Top off annulus w/50 sx cement. Cement level remaining @ surface. Weld on dry hole plate w/legal ID. Backfill cellar de-mobilize to West of Craig.

ITEM	HOURS OR UNITS	PRICE PER HOUR	TOTAL
------	----------------------	----------------------	-------

Quoted PRICE	1	\$28,500	\$ 28,500.00
--------------	---	----------	--------------

ADDT'L TIME & MATR'L ITEMS:			
Additional cement	100	\$23.00	\$ 2,300.00
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
SUB TOTAL:			\$ 30,800.00
SALES TAX:			
TOTAL:			\$ 30,800.00

EMPLOYEE'S NAME	JOB	HOURS
-----------------	-----	-------

Wood	Supervisor	
Devou	Operator	
Hedgpeth	Derrick	
Adkins	Floor	
Wood	CMTR	
Dudley	BULK	
	Backhoe	
	Welder	
	BLM rep	

CEMENT DETAIL

Cement pumped: Class G with slurry weight of 15.8 ppg, 1.15 cu-ft/sk yield. Mix water: 4.96 gal/sk. Compressive strength 24 hrs/4000 psi

PREPARED BY: LB