

STATE OF  
COLORADO

DNR, Jay &lt;jay.krabacher@state.co.us&gt;

**PA 413-12 (API# 05-045-206360000)**

2 messages

**Schrant, Jennifer** <Jennifer.Schrant@wpxenergy.com>  
To: "Krabacher - DNR, Jay" <jay.krabacher@state.co.us>

Tue, Oct 8, 2013 at 3:45 PM

Hi Jay,

This email is to notify you that the PA 413-12 on the PA 23-12 pad has a low top of cement. Details of this well include:

**PA 413-12 - MV Well**

- This well is a new drill
- Top of Cement- 5103'
- This well **does not** cover 200' above the top of the Mesa Verde (Geology pick: 4678')
- This well **does** cover the top of gas (Geology pick: 5983')
- There is 0 psi on the bradenhead
- Currently the logs aren't processed and do not have a planned top perf

The well is scheduled to frac on 10/21/2013. WPX would like to request permission to move forward with completion operations of this well. Please advise if this plan is acceptable.

***Jennifer Schrant***

EDP Engineer I-

Piceance Completions

Office Phone: (303) 629-8402

Cell Phone: (303) 885-7752

Email: jennifer.schrant@wpxenergy.com





---

 **WPX FEDERAL PA 413-12 CBL.PDF**  
8117K

---

**Krabacher - DNR, Jay** <jay.krabacher@state.co.us>  
To: "Schant, Jennifer" <Jennifer.Schant@wpxenergy.com>

Tue, Oct 8, 2013 at 4:59 PM

Jennifer:

As you would have surmised, COGCC will not consider any perms above 5320'. And that, of course, means vigilance in regards braden-head pressure monitoring. Notify COGCC if that hits 150 psi during the upcoming completions, and if it increases appreciably at any other time.

Regards,

Jay Krabacher  
[Quoted text hidden]

--  
**Jay Krabacher**  
N W Area Engineer  
C O G C C

cosas son mas como son ahora que ellas siempre fueron