



Continental Industries Field Services, LLC

2411 N. Oil Drive

P.O. Box 656

Casper, WY 82602

307-473-1581 Phone

307-234-1035 Fax

[www.wellplugging.com](http://www.wellplugging.com)

### DAILY WORK TICKET

Company: Chesapeake Operating INC.

Date: 1/15/2015

Rig: CTU

Address: P.O. Box 18496

Lease: Wildcat

Oklahoma City, OK. 73154

Well: State 36-10-66 1H

AFE # 802954 Prop # 636746

County: Weld

#### PLUGGING / WORK DETAIL:

Conduct safety meeting, RU CTU, RU cementers, and water trucks, fluid level was down around 40', RIH and stacked out at 1535', (proposed depth was 1600'), consult with COGCC and Chesapeake rep, established circulation, mixed and pumped 45sxs cement stabilizer plug @ 1535', 45sxs=9bbl slurry, 3.5bbls flush, rate was 1.5bpm @ 400psi, POOH, RD CTU, and cementers.

ITEM	HOURS OR UNITS	PRICE PER HOUR	TOTAL
------	----------------------	----------------------	-------

BID PRICE		\$	-
-----------	--	----	---

#### ADDT'L TIME & MATR'L ITEMS:

Additional cement		\$	
		\$	-
		\$	-
		\$	-
		\$	-
		\$	-
		\$	-
		\$	-
		\$	-
SUB TOTAL:		\$	
SALES TAX:		\$	}
TOTAL:		\$	

EMPLOYEE'S NAME	JOB	HOURS
-----------------	-----	-------

LeMay	Supervisor	
Campbell	Operator	
Poisson	Derrick	
Kneel	Floorhand	
LeMay	CMTR	
Henson	BULK	
Russell E. Henson Jr.	CO.REP	

#### CEMENT DETAIL

Cement pumped was class G Neat with slurry weight of 15.8 ppg, 1.15 cu-ft/sk yield. Mix water was 4.96 gal/sk. Compressive strength 24 hrs/4000 psi

PREPARED BY: RL



Continental Industries Field Services, LLC

2411 N. Oil Drive

P.O. Box 656

Casper, WY 82602

307-473-1581 Phone

307-234-1035 Fax

[www.wellplugging.com](http://www.wellplugging.com)

### DAILY WORK TICKET

Company: Chesapeake Operating INC.

Date: 1/16/2015

Rig: CTU

Address: P.O. Box 18496

Lease: Wildcat

Oklahoma City, OK. 73154

Well: State 36-10-66 1H

AFE # 802954 Prop # 636746

County: Weld

#### PLUGGING / WORK DETAIL:

Conduct safety meeting, RU CTU, RU cementers, and water trucks, RIH and tagged TOC @1411', consult with Chesapeake rep, POOH to 440', mixed and pumped 170sxs cement to surface, 170sxs=34bbls slurry, 3.5bbls flush, rate was 1,5bpm @ 600psi, POOH, WOC. Approval was given by COGCC, to mix cement from 2nd plug to surface.

ITEM	HOURS OR UNITS	PRICE PER HOUR	TOTAL
BID PRICE			\$ -
<b>ADDT'L TIME &amp; MATR'L ITEMS:</b>			
Additional cement	150		\$
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
SUB TOTAL:			\$
SALES TAX:			\$
TOTAL:			\$

EMPLOYEE'S NAME	JOB	HOURS
LeMay	Supervisor	
Campbell	Operator	
Poisson	Derrick	
Kneel	Floorhand	
LeMay	CMTR	
Henson	BULK	
Russell E. Henson Jr.	CO.REP	

#### CEMENT DETAIL

Cement pumped was class G Neat with slurry weight of 15.8 ppg, 1.15 cu-ft/sk yield. Mix water was 4.96 gal/sk. Compressive strength 24 hrs/4000 psi

PREPARED BY: RL



Continental Industries Field Services, LLC  
2411 N. Oil Drive  
P.O. Box 656  
Casper, WY 82602

307-473-1581 Phone  
307-234-1035 Fax

[www.wellplugging.com](http://www.wellplugging.com)

### DAILY WORK TICKET

Company: Chesapeake Operating INC.  
Address: P.O. Box 18496  
Oklahoma City, OK. 73154  
AFE # 802954 Prop # 636746

Date: 1/17/2015 Rig: CTU  
Lease: Wildcat  
Well: State 36-10-66 1H  
County: Weld

#### PLUGGING / WORK DETAIL:

Conduct safety meeting, dig out casings 4'bgl, cement top at surface, weld on dry hole plate with legal I.D, remove culvert and casing stubs from cellar, backfill.

ITEM	HOURS OR UNITS	PRICE PER HOUR	TOTAL
------	----------------------	----------------------	-------

BID PRICE	1		\$
-----------	---	--	----

ADDT'L TIME & MATR'L ITEMS:			
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
			\$ -
SUB TOTAL:		\$	
SALES TAX:		\$	
TOTAL:		\$	

EMPLOYEE'S NAME	JOB	HOURS
-----------------	-----	-------

LeMay	Supervisor	
Campbell	Operator	
Poisson	Derrick	
Kneel	Floorhand	
LeMay	CMTR	
Henson	BULK	
Russell E. Henson Jr.	CO.REP	

#### CEMENT DETAIL

Cement pumped was class G Neat with slurry weight of 15.8 ppg, 1.15 cu-ft/sk yield. Mix water was 4.96 gal/sk.  
Compressive strength 24 hrs/4000 psi

PREPARED BY: RL