


API # 05-121-07270



Proposed Cement Plug: 40' \pm
2500' - 2400'.

2-4½ CSQ proposed to be shot off
and pulled @ 2500'.

TOC (Estimated): 3875!

Proposed Bridge Plug: CIBP@4470',
w/ 2 sk cement on top.

4506' 'D' Sand.
4512'

4 1/2" 9.5 # CSG @ 4599'
W/ 150 SX OF CMT

TD @ 4625'

WELLBORE DIAGRAM FOR PROPOSED PLUGGING PROCEDURE