

From: [Light, Cheryl](#) The Form 5 requested below from Mark Schlagenhauf for the remedial cement job done by Noble was submitted by Kathleen Mills of Noble Energy Inc. on 12/18/13.
To: [Heim, Rebecca](#)
Subject: FW: Fehrn 02-28 Cement Squeeze
Date: Wednesday, March 26, 2014 5:04:01 PM

This is just for you.

From: Schlagenhauf - DNR, Mark [<mailto:mark.schlagenhauf@state.co.us>]
Sent: Wednesday, March 26, 2014 4:27 PM
To: Light, Cheryl
Subject: Fwd: Fehrn 02-28 Cement Squeeze

Cheryl-forgot to cc you. API# is 123-14443.

----- Forwarded message -----

From: Schlagenhauf - DNR, Mark <mark.schlagenhauf@state.co.us>
Date: Wed, Mar 26, 2014 at 4:24 PM
Subject: Re: Fehrn 02-28 Cement Squeeze
To: "Elliss, Robert [Naill Services Inc.]" <Robert.Elliss@anadarko.com>
Robert,

No objection to proposed squeeze job and no CBL required.
Note that the form 5 for the previous annular fill done in August 2013 was never submitted and was verbally re-requested by Diana Burn in December 2013. — Please submit the required form 5 with the information for this job plus the previous cementing work done in 2013.

Thank you.

Mark Schlagenhauf P.E.
Northeastern Engineer

On Wed, Mar 26, 2014 at 4:07 PM, Elliss, Robert [Naill Services Inc.] <Robert.Elliss@anadarko.com> wrote:

Mark,

Per our phone conversation for Fehrn 02-28 (API: 0512314443), we agreed upon pumping 25 sacks of Class G 15.8# cement to squeeze a hole found between 4,033' to 4,063' in addition to waiting on approval for waiver of a CBL.

Thanks for your time,

Robert Elliss

[303-881-9664](tel:303-881-9664)

[Click here for Anadarko's Electronic Mail Disclaimer](#)

From: [Light, Cheryl](#)
To: [Heim, Rebecca](#)
Subject: FW: Fehr 02-28 Cement Squeeze
Date: Thursday, March 27, 2014 9:46:03 AM

From: Elliss, Robert [Naill Services Inc.]
Sent: Wednesday, March 26, 2014 4:08 PM
To: mark.schlagenhauf@state.co.us
Cc: Light, Cheryl
Subject: Fehr 02-28 Cement Squeeze

Mark,

Per our phone conversation for Fehr 02-28 (API: 0512314443), we agreed upon pumping 25 sacks of Class G 15.8# cement to squeeze a hole found between 4,033' to 4,063' in addition to waiting on approval for waiver of a CBL.

Thanks for your time,

Robert Elliss
303-881-9664