

US ROCKIES REGION

Anadarko Daily Summary Report

Well: NESG 39-23

Project: COLORADO-WELD-NAD83-UTM13

Site: NESG 19-23 PAD

Rig Name No: SES 3/3, BAYOU 14/14

Event: CONST- CAP WELL WORK

Start Date: 4/24/2014

End Date:

Spud Date: 3/1/2008

Active Datum: RKB @4,970.00usft (above Mean Sea Level)

UWI: 0/3/N/68/W/24/0/SWSW/6/PM/S/1,185.00/W/0/882.00/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	04/24/2014		FISH & TAG @ 7529' GL, SN @7398' GL, MIRUSU BWS# 14, SIP TBG 540 PSI, ANN 560 PSI, SURF 240 PSI, SIWFN
2	04/25/2014		KILL WELL, ND WELLHEAD, NU BOPS, UNLAND TBG HANGER, POOH EMI TBG, MIRUWL, SET RBP @ 7100', RUN CCL,CBL,VDL,GR, PERF 3-1/8", .60" EHD, 3 SPF, @ 1500', RDWL, CONDITION WELL FOR CMT
3	04/26/2014		PUMP 210 SXS OF TYPE 3, 14.0# CMT, CEMENT TRUCK WAS HAVING TROUBLE MAINT DEN, CMT APPEARED TO BE CONTAMINATED, CIRC OUT CMT, WAIT ON NEW BLEND, CONT CMT JOB, SIW W/ 100 PSI
4	04/28/2014		TIH W/ 6 @ 2-7/8", 16# DC, 3-7/8" B-BIT, 2-3/8" TBG, TAG CMT @ 788", RU POWER SWIVEL, DRLG CMT DN TO 1500', POOH W/ 2-3/8" TBG, COLLARS & BIT, LD COLLARS SIWFN
5	04/29/2014		CSG TO 1000, MIRUWL, RUN CBL,VDL,CCL,GR, LOG FROM 1500' TO SURFACE, SIW, UNABLE TO TRIP, DUE TO WIND
6	04/30/2014		NO OPPS DUE TO WIND
7	05/01/2014		TIH W/ 2-3/8" TBG AND MST, CIRC OUT SAND, KICK LOOSE RBP, POOH W/ 2-3/8" TBG AND RBP, SHUT DN DUE TO WIND
8	05/02/2014		TIH W/ 233 JTS, 2-3/8" 4.7# J55 TBG, XN PROFILE, NOTCHED COLLAR, AND EOT @ 7410', BROACH TBG, ND BOP, NU MASTER VALVE, PSI TBG HEAD TO 5K FOR 15 MIN, RDMOSU
100	05/08/2014		MIRU SES rig 3 TP vac CP 160 Sc 0 IFL 5000' Dropped SV and broached tbg. Swabbed 32 bbl water, CP built to 400# and well kicked off to gas. SI. TP 240 CP 360 RDMO SES rig 3