

Well Name: WPX ENERGY RMT.

Well Name: FED RGU 433-26-198

Pad Name: FED RGU 42-26-198

Legal Description: SEC 26 T1S R98W

Unit: RYAN GULCH UNIT

Unit # COC68239X

COGCC # 96850

API # 05-103-11963-0000

County: Rio Blanco

Field: Sulphur Creek

Field # 80090

Rig Name and Number: CYCLONE 29

WPX Supervisor: RICK MORTIMER/TOM BOWEN

Phone number at rig: 307-438-3245/970-778-2201



02056041

RECEIVED

DEC 04 2014

COGCC

This notice, sent on	12/04/2014	is to inform you that WPX E
ran and cemented	9 5/8	casing.
Depth casing landed	4113	
Volume pumped	Lead 195.4, Tail 78.9, Tail 425.1	
Sack of cement used	Lead 620, Tail 210, Tail 1,095	
Cement density	12.8, 12.8, 12.8	
Yield cubic ft/sack	1.77, 2.11, 2.18	
Stages	2	
Lift Pressure	1st stage 870, 2nd stage 570	psi
Bumped plug	YES	
Bump pressure	1,244, 1,619	psi
Floats held	YES	
Returns	FULL	
Losses	0	

Additionally:

70 BBLS cement to surface from 1st stage & 167 bbls cement to surface from 2nd stage. Topped out RGU 543-26-198 with cement to surface on top out. 12.8 density, 2.18 yield. BLM representative Justin Wilson on location and witnessed cement ops.