

Job Events : SHPMTN 05-09

Job Event Order (order)	Job Event Type	Event Start Date	Service Provider	Truck/Unit ID	Remarks
3	Daily Summary	08/20/2015 23:59:00	Basic Energy Services	Basic 1548	08/20 Have orientation for crew and pre job safety meeting, Move in Basic Rig #1548, spot rig and equipment on location. Shut down for day.
4	Daily Summary	08/21/2015 23:59:00	Basic Energy Services	Basic 1548	08/21 Have safety meeting, finish rig up, kill well, nipple down well head and nipple up BOP, Pull 37 jts. 4 1/2 tbg leave 84 jts in well, tbg was parted when we pulled up on it, weighing 10K Secure well ,order fishing tools and shut down for day.
5	Daily Summary	08/22/2015 23:59:00	Basic Energy Services	Basic 1548	08/22 Have safety meeting, kill well,tbg is stuck, make first run and recover 6 jts of tbg, second run recovered only one jt. Third run work tbg up and down and pulled the collar off of top jt,fourth run pull 17 jts and lay down. Tbg still stuck.
6	Daily Summary	08/23/2015 23:59:00	Basic Energy Services	Basic 1548	08/23 Have safety meeting and do jsa's, kill well, TIH with fishing tools, catch fish but it slipped off,TOH and inspect overshot, TIH and catch fish, try to work pipe loose, but lose it again, TOH and find a broken grapple, no replacement available, shut down for day. Will resume work on Wednesday.
7	Daily Summary	08/26/2015 23:59:00	Basic Energy Services	Basic 1548	08/26 Hold safety meeting, kill well, TIH and catch fish, work pipe, TOH and stand back 2 7/8 tbg, unload new 4 1/2" work string, install overshot and TIH, catch fish, work pipe and shut down wait on wireline.
8	Daily Summary	08/27/2015 23:59:00	Basic Energy Services	Basic 1548	08/27 Have safety meeting, go in and try to chemical cut tbg, pull against tbg did not cut, work pipe free, pull 4 1/2" tbg out of hole with seal assembly of permanent Packer. Go in with 7 5/8 CIBP and hang up at 2680'. Pull wireline out of tools, SDFD
16	Daily Summary	08/28/2015 23:59:00	Basic Energy Services	Basic 1548	08/28 Safety meeting, kill well, TIH w/ overshot and catch wireline tools and start out but loose tools, cannot catch again, come out of hole and find a broken slip section from wireline plug in grapple. TIH w/ new plug on tbg and sit down at same spot as before, TOH and find no marks on plug, shut down for day. Travel to Farmington to get 7 5/8 casing scraper.
17	Daily Summary	08/29/2015 23:59:00	Basic Energy Services	Basic 1548	08/29 Have safety meeting, TIH w/ 7 5/8 casing scraper, did not find any tight spots, TOH, install new 7 5/8 CIBP and TIH, set down around 2000' and could not work in down, start TOH and plug set at 350'. Sheared setting tool off and left in hole. Shut down for day.
15	Daily Summary	08/30/2015 23:59:00	Basic Energy Services	Basic 1548	08/30 Have safety meeting, pick up Baker Drill on sand line and best the CIBP to bottom of well, Lay down Drill Bailer, TIH w/ bit and scraper tag Bottom and TOH. Secure well and shut down.
14	Daily Summary	08/31/2015 23:59:00	Basic Energy Services	Basic 1548	08/31 Safety meeting, TIH open ended to circulate hole, circulate out 75 bbls black oil base mud residue, TOH and install magnet and TIH to bottom, TOH lay down magnet, and secure well Shut down for day.
13	Daily Summary	09/01/2015 23:59:00	Basic Energy Services	Basic 1548	09/01 Safety meeting and TIH w/tbg, land at 3960', spot 45 sxs class C w/2% CaCl, with cement top at 3750'. Shut down for day
12	Daily Summary	09/02/2015 23:59:00	Basic Energy Services	Basic 1548	09/02 Safety meeting, and TOH w/ tbg for logging, RU Renegade and run cement bond log, TIH w tbg and get ready to dump acid for perms, shut down for day