

OFFSET WELL EVALUATIONS

No.	Meet STD	Offset Well API #	Well Name	Nearest Proposed Horizontal Well Name	Shortest Horizontal Distance From Offset Well to any Proposed HZ Well	Offset Well Operator	Spud Date	Offset Well Status	Setting Depth	Base of Fox Hills or Depth of Deepest Water Well	Historical Remedial Work to provide Fox Hills Coverage	Objective Formation Top	Productive Casing Cement Top
1		05-057-06472	Mutual 7-17H	Hebron 0780 4-7H	0	EE3 LLC	10/02/2008	PR	1046	101		6843	6646
2		05-057-06534	Mutual 01-17H	Hebron 0780 3-18	0	EE3 LLC		XX		101			
3	x	05-057-06440	Trownsell 7-80 8 -1	Mutual 0780 2-8H	541	Red Willow Production LLC	09/01/2003	DA	300	101		1452	0
4	x	05-057-06439	Evans 7-80 17-1	Castle 0780 2-17H20	142	Red Willow Production LLC	08/06/2003	DA	313	101		1472	2510
5		05-057-06470	Mutual 3-19H	Castle 0780 1-17H20	862	EE3 LLC		XX		101			
6	x	05-057-06502	Hebron 1-18H	Hebron 0780 4-7H	772	EE3 LLC	08/19/2010	PR	1054	101		6593	6452
7	x	05-057-06501	Hebron 5-18H	Hebron 0780 3-18H	1395	EE3 LLC	08/22/2010	PR	1028	101		6565	0
8		05-057-06536	Hebron 01-18HR	Hebron 0780 4-7H	380	EE3 LLC		XX		101			
9		05-057-06465	Mutual 2-30H	Castle 0780 1-17H20	1361	EE3 LLC	07/04/2008	AB	931	101		6746	5402

Total Wells: 9

Meets Standard(STD): 4

Needs Evaluation: 5