

OFFSET WELL EVALUATIONS

No.	Meet STD	Offset Well API #	Well Name	Nearest Proposed Horizontal Well Name	Shortest Horizontal Distance From Offset Well to any Proposed HZ Well	Offset Well Operator	Spud Date	Offset Well Status	Setting Depth	Base of Fox Hills or Depth of Deepest Water Well	Historical Remedial Work to provide Fox Hills Coverage	Objective Formation Top	Productive Casing Cement Top
1		05-057-06499	HEBRON 02-07H	MARR 0780 5-6H	450	SANDRIDGE	07/28/2013	PR	1000	140		6470	6619
2	x	05-057-06498	HEBRON 3-12H	MARR 0780 1-6H	1651	SANDRIDGE	07/11/2013	PR	800	140		5840	6032

Total Wells: 2

Meets Standard(STD): 1

Needs Evaluation: 1