

From: [Schlagenhauf - DNR, Mark](#)
To: [Hunt, Elizabeth](#)
Cc: [Green, Doreen](#); [Light, Cheryl](#); [Morales, Luis \[Wellsite Services In\]](#)
Subject: Re: Stieber 12-24A (05-123-20737)
Date: Tuesday, October 11, 2016 9:23:44 AM

Elizabeth,

No objection.

Mark Schlagenhauf P.E.
Engineering Integrity Supervisor

Regards,

Mark Schlagenhauf P.E.
Engineering Integrity Supervisor
COGCC
303-894-2100 x 5177

On Tue, Oct 11, 2016 at 8:16 AM, Hunt, Elizabeth <Elizabeth.Hunt@anadarko.com> wrote:

Good morning Mark,

We are currently rigged up on the Stieber 12-24A, running a CBL. Yesterday, we pumped our annular fill with no issues.

Our TOC is +/- 905ft (procedure designed TOC to be 790'). Our BOC is 1605', as designed.

Since the FHM is at 1393', we have adequate cement coverage over our Fox Hills.

I will send over the CBL as soon as I have it.

Please confirm that we do not need to pump additional cement, and are clear to move off this well.

Thanks,

Elizabeth Hunt

Production Engineer

Cell: [808-594-3092](tel:808-594-3092)

Office: [970-339-1268](tel:970-339-1268)

[Click here for Anadarko's Electronic Mail Disclaimer](#)