



## Well History

Well Name: BJB 6I

API 05123258180000		Surface Legal Location NWNE 1 5N 65W		Field Name Wattenberg		State CO		Well Configuration Type Directional					
Ground Elevation (ft) 4,634.00		Original KB Elevation (ft) 4,644.00		KB-Ground Distance (ft) 10.00		Spud Date 12/5/2008 00:00		Rig Release Date 12/9/2008 00:00		On Production Date 12/9/2008		Abandon Date	

### Daily Operations

Start Date	Summary	End Date
3/7/2016	<p>CREW TO LOCATION. HELD SAFETY MEETING. ITP -0PSI. ICP 0-PSI. ISCP 0-PSI. OPEN WELL. RU WL. RUN IN AND SET CIBP AT 6988' WICH IS 50' ABOVE TOP CODELL PERFS. DUMP BAIL CEMENT OVER CIBP. RD WL. PU 3 7/8" CONE BIT/ P/O BIT SUB, SN AND TIH W/ 221 JTS 2 3/8". HANG WELL AT 6936.60' KB. LAND WELL. CIRCULATE GAS OUT OF WELL. PRESSURE TEST CSG TO 2500# PSI. HOLD PRESSURE FOR 15 MINUTES AND GOT A GOOD TEST. BLEED OFF PRESSURE. ND BOPS. NU WH. MADE A SWABB RUN SWI. RACK UP PUMP AND TANK. RDMO. CLEAN UP LOCATION. MOVE RIG OFF.</p> <p>FMTD 3 JTS 2 3/8", 4.7#, J-55, 8RD TBG FROM WELL TO PDC INVENTORY/ATP YARD.</p>	3/7/2016
11/28/2016	<p>ITP 0 PSI, ICP 750 PSI, WELL WAS SHUT IN, MIRU BAYOU RIG 03, BLEW DOWN CASING TO RIG TANK, FUNCTION TESTED BOP, ND 5K TOP FLANGE AND MASTER VALVE, NU BOP, PU 2 JTS OF 2 3/8 FROM THE GROUND, PRESSURE TESTED BOP AND LINES UP TO 2500 PSI, NO LEAKS, TAGGED CEMENT AT 6956' WITH 223 JTS, RU POWER SWIVEL, DRILLED OUT CEMENT DOWN TO THE PLUG AT 6992' WITH 223 JTS, DRILLED OUT PLUG, PICKED UP 6 MORE JTS, CHASED PLUG DOWN TO 7183.10' WITH 229 JTS, CIRCULATED THE HOLE CLEAN, RD POWER SWIVEL, LD 5 JTS, LANDED WELL AT 7025.01' KB WITH 224 JTS OF 2 3/8 J-55 4.7 AND NC/SN (12.99' ABOVE THE CODELL PERFS), RU SWAB LUBRICATOR, MADE A BROACH RUN DOWN TO SEAT NIPPLE, ND BOP, INSTALLED 5K TOP FLANGE AND MASTER VALVE, PU 2" SWAB CUPS, MADE 3 SWAB RUNS, IFL AT SURFACE, RECOVERED 21 BBL OF WATER, FFL AT 700', LD SWAB LUBRICATOR, DRAIN PUMP AND LINES, SI AND SECURE WELL FOR THE NIGHT, SD.</p> <p>TUBING DETAILS KB 8.00 224 JTS 2 3/8 J-55 4.7 7015.41 NC/SN 1.60 TOTAL 7025.01</p> <p>USED 3 NEW JTS FROM WB SUPPLY TO LAND WELL.</p>	11/28/2016
11/29/2016	<p>NO PRESSURES, OPENED WELL, RU SWAB LUBRICATOR, CONTINUED SWABBING, IFL AT 1700', MADE 10 SWAB RUNS, RECOVERED 66 BBL OF WATER, CLOSE WELL, RIG DOWN SWAB LUBRICATOR, FFL AT 5100', RACK PUMP AND TANK, RDMOL, NO PRESSURES. FINAL REPORT.</p>	11/29/2016