

STATE OF
COLORADO

COGCC doc # 2597457

Burger - DNR, Craig <craig.burger@state.co.us>

Puckett 23C-19 (API No. 05-045-23200)

4 messages

Reed Haddock <rhaddock@caerusoilandgas.com>
To: "Burger - DNR, Craig" <craig.burger@state.co.us>
Cc: Sarah Freeman <sarah.freeman@state.co.us>

Mon, Feb 12, 2018 at 7:18 AM

Craig:

Starting late Friday we developed problems on the Puckett 23C-19 (API No. 05-045-23200).

The wellbore was drilled to 8,064' when we TOH for new bit. TIH with bit hit obstruction at 5,000'. TOH for 2nd bit. TIH. Encountered obstruction at 5'000' ream for 24 Hrs. +. Sunday morning made decision to sidetrack. Set cement plug at 5,000' plug did not hold. Attempt to spot second plug this AM.

I have attached the revised directional plan and a copy of the "kickoff plug" that did not hold.

What do you need? Sundry and sidetrack APD?

Reed Haddock - Sr. Regulatory Specialist - Caerus Oil and Gas, LLC - 1001 17th Street, Suite 1600
Denver, CO 80202 - rhaddock@caerusoilandgas.com - (720) 880-6369 (Direct) - (720) 544-3267 (Cell)

2 attachments**PJR.Puckett23C-19.KOP.PDF**
391K**PUCKETT 23C-19 ST PLAN #3.pdf**
124K

Burger - DNR, Craig <craig.burger@state.co.us>
To: Reed Haddock <rhaddock@caerusoilandgas.com>
Cc: Sarah Freeman <sarah.freeman@state.co.us>

Mon, Feb 12, 2018 at 7:48 AM

Reed,
Please provide the rest of the information on the attached statewide unplanned sidetrack approval reporting document.
Thanks

[Quoted text hidden]

--

Craig Burger, P.E.

Northwest Area Engineer



P 970.625.2497 Ext.2 | F 970.625.5682 | C 970-319-4194

796 Megan Ave., Suite 201, Rifle, CO 81650

craig.burger@state.co.us | www.colorado.gov/cogcc

 **Statewide UNPLANNED Sidetrack Approval Reporting_10_7_2015.pdf**
131K

Reed Haddock <rhaddock@caerusoilandgas.com>
To: "Burger - DNR, Craig" <craig.burger@state.co.us>
Cc: Sarah Freeman <sarah.freeman@state.co.us>

Mon, Feb 12, 2018 at 8:05 AM

Craig:

Per our phone conversation find the latest info below.

P24 H&P 329: 23C-19(18/22). 8062', TIH found incompetent cement plug. TOH, TIH spotting 2nd cmt plug 4700'-3800'.
8.5 dfs Next 24 hrs- WOC, TIH w/ sidetrack BHA.

You have the cement report for the first attempt to set plug. Tomorrow I will follow up with latest info. I will get the sidetrack APD in to Sarah in the next hour. Reed

From: Burger - DNR, Craig [<mailto:craig.burger@state.co.us>]
Sent: Monday, February 12, 2018 7:49 AM
To: Reed Haddock <rhaddock@caerusoilandgas.com>
Cc: Sarah Freeman <sarah.freeman@state.co.us>
Subject: Re: Puckett 23C-19 (API No. 05-045-23200)

[Quoted text hidden]

Burger - DNR, Craig <craig.burger@state.co.us>
Draft To: Reed Haddock <rhaddock@caerusoilandgas.com>
Cc: Sarah Freeman <sarah.freeman@state.co.us>

Mon, Feb 12, 2018 at 8:16 AM

Thanks Reed,
Caerus has approval to proceed with the sidetrack to the same bottomhole location as originally planned.

[Quoted text hidden]