

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

401655927

Receive Date:

Report taken by:

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Refer to Rules 340, 905, 906, 907, 908, 909, and 910

OPERATOR INFORMATION

Name of Operator: CRESTONE PEAK RESOURCES OPERATING LLC	Operator No: 10633	Phone Numbers Phone: (303) 774-3969 Mobile: ()
Address: 1801 CALIFORNIA STREET #2500		
City: DENVER	State: CO Zip: 80202	
Contact Person: John Gardner	Email: john.gardner@crestonepr.com	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: Initial Form 27 Document #: 401651038

PURPOSE INFORMATION

- | | |
|--|--|
| <input type="checkbox"/> 901.e. Sensitive Area Determination | <input type="checkbox"/> 909.c.(5), Rule 910.b.(4): Remediation of impacted ground water |
| <input type="checkbox"/> 909.c.(1), Rule 905: Pit or PW vessel closure | <input type="checkbox"/> Rule 909.e.(2)A.: Notice completion of remediation in accordance with Rule 909.b. |
| <input type="checkbox"/> 909.c.(2), Rule 906: Spill/Release Remediation | <input type="checkbox"/> Rule 909.e.(2)B.: Closure of remediation project |
| <input type="checkbox"/> 909.c.(3), Rule 907.e.: Land treatment of oily waste | <input checked="" type="checkbox"/> Rule 906.c.: Director request |
| <input type="checkbox"/> 909.c.(4), Rule 908.g.: Centralized E&P Waste Management Facility closure | <input type="checkbox"/> Other |

SITE INFORMATION

N Multiple Facilities (in accordance with Rule 909.c.)

Facility Type: WELL	Facility ID:	API #: 123-13922	County Name: WELD
Facility Name: FOSTER E UNIT 1		Latitude: 40.074611	Longitude: -105.022440
		** correct Lat/Long if needed: Latitude:	Longitude:
QtrQtr: SESE	Sec: 5	Twp: 1N	Range: 68W Meridian: 6 Sensitive Area? No

SITE CONDITIONS

General soil type - USCS Classifications GC Most Sensitive Adjacent Land Use Agriculture

Is domestic water well within 1/4 mile? Yes Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? Yes

Other Potential Receptors within 1/4 mile

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- ☒ E&P Waste ☐ Other E&P Waste ☐ Non-E&P Waste
- ☒ Produced Water ☐ Workover Fluids
- ☒ Oil ☐ Tank Bottoms
- ☐ Condensate ☐ Pigging Waste
- ☐ Drilling Fluids ☐ Rig Wash
- ☐ Drill Cuttings ☐ Spent Filters
- ☐ Pit Bottoms
- ☐ Other (as described by EPA)

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
UNDETERMINED	SOILS	To be determined	To be determined

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

Well Foster E Unit 1 was frac hit on March 6, 2018. Bradenhead pressure increased from 15 to 234 psi. The pressure was bled down to 11 psi. A Form 6 NOI was submitted on March 22, 2018. Bradenhead pressure was tested on April 4, 2018, 8 psi. On May 14, 2018 bubbling in some rain water was noted near the wellhead. On May 15, 2018 a plug was set in the production casing above the highest perforated zone. On May 21 and 22, 2018 two more plugs were set in the production casing at 2500 ft bgs and 1700 ft bgs.

After setting a plug in the production casing on May 22, 2018 and a series of plugs from the bottom of the surface casing up, a hole in the surface casing was located between 8 and 41 ft bgs. It appears that the hole in the surface casing was the route any gas and/or liquids travelled to ground surface. The top of the upper most aquifer lies at 100 ft bgs., well below the hole in the surface casing.

Gas samples from the production casing and the bradenhead were collected on May 15, 2018 and submitted to Isotech for analysis. Preliminary results are expected on June 1, 2018.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

☒ Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

During removal of the wellhead excavated soil will be monitored for any indication of staining. Eight soil grab samples will be collected from the base and/or side walls of the excavated area for analysis of GRO, DRO, and BTEX.

Proposed Groundwater Sampling

☒ Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Groundwater may be encountered while removing the wellhead. If so 2 samples will be collected at initial encounter for analysis of GRO, DRO, BTEX, and RSK-175.

Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan (summary):

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected _____ 0

Number of soil samples exceeding 910-1 _____

Was the areal and vertical extent of soil contamination delineated? _____

Approximate areal extent (square feet) _____

NA / ND

_____ Highest concentration of TPH (mg/kg) _____

_____ Highest concentration of SAR _____

_____ BTEX > 910-1 _____

_____ Vertical Extent > 910-1 (in feet) _____

Groundwater

Number of groundwater samples collected _____ 0

Was extent of groundwater contaminated delineated? No _____

Depth to groundwater (below ground surface, in feet) _____

Number of groundwater monitoring wells installed _____

Number of groundwater samples exceeding 910-1 _____

_____ Highest concentration of Benzene (µg/l) _____

_____ Highest concentration of Toluene (µg/l) _____

_____ Highest concentration of Ethylbenzene (µg/l) _____

_____ Highest concentration of Xylene (µg/l) _____

_____ Highest concentration of Methane (mg/l) _____

Surface Water

_____ 0 Number of surface water samples collected

_____ Number of surface water samples exceeding 910-1

If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☐ Were background samples collected as part of this site investigation?

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards) _____

Volume of liquid waste (barrels) _____

☐ Is further site investigation required?

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? Yes _____

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

Soil around wellhead will be excavated.

REMEDIATION SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

specifications for the selected remedial action technology.
Soil around wellhead will be excavated.

Soil Remediation Summary

☐ In Situ

_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Air sparge / Soil vapor extraction
_____ Natural Attenuation
_____ Other _____

☐ Ex Situ

_____ Excavate and offsite disposal
_____ If Yes: Estimated Volume (Cubic Yards) _____
_____ Name of Licensed Disposal Facility or COGCC Facility ID # _____
_____ Excavate and onsite remediation
_____ Land Treatment
_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Other _____

Groundwater Remediation Summary

☐ _____ Bioremediation (or enhanced bioremediation)
☐ _____ Chemical oxidation
☐ _____ Air sparge / Soil vapor extraction
☐ _____ Natural Attenuation
☐ _____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Frequency: ☐ Quarterly ☐ Semi-Annually ☐ Annually ☐ Other _____

Report Type: ☐ Groundwater Monitoring ☐ Land Treatment Progress Report ☐ O&M Report
☐ Other _____

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? _____

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards _____

E&P waste (solid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

Volume of E&P Waste (liquid) in barrels _____

E&P waste (liquid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

REMEDIATION COMPLETION REPORT

REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No _____

Do all soils meet Table 910-1 standards? _____

Does the previous reply indicate consideration of background concentrations? _____

Are the only residual soil impacts pH, SAR, or EC at depths greater than 3 feet below ground surface? _____

Does Groundwater meet Table 910-1 standards? _____

Is additional groundwater monitoring to be conducted? _____

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

To be determined

Is the described reclamation complete? _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim? ☐ Final?

Did the Surface Owner approve the seed mix? _____

If NO, does the seed mix comply with local soil conservation district recommendations? _____

IMPLEMENTATION SCHEDULE

PRIOR DATES

Date of Surface Owner notification/consultation, if required. _____

Actual Spill or Release date, if known. _____

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 06/04/2018

Date of commencement of Site Investigation. _____

Date of completion of Site Investigation. _____

REMEDIAL ACTION DATES

Date of commencement of Remediation. _____

Date of completion of Remediation. _____

SITE RECLAMATION DATES

Date of commencement of Reclamation. _____

Date of completion of Reclamation. _____

OPERATOR COMMENT

--

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: John Gardner

Title: Sr. Env. Specialist

Submit Date: _____

Email: john.gardner@crestonepr.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____

Date: _____

Remediation Project Number: _____

COA Type

Description

--	--

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num

Name

--	--

Total Attach: 0 Files

General Comments

User Group

Comment

Comment Date

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)