



OIL AND GAS CONSERVATION COMMISSION  
OF THE STATE OF COLORADO



SUNDRY NOTICES AND REPORTS ON WELLS

INSTRUCTIONS

Notice must be given to the Director, and approval obtained in advance of the time when the owner or operator expects to recomplate or abandon a well or to change plans. Within thirty (30) days after recompletion, change of plans, or remedial work, a detailed report of the work done and the results obtained shall be submitted on this form in duplicate for wells on Patented and Federal lands, and in triplicate for wells on State lands. In work that affects only rods, pumps or tubing or other routine work such as, but not limited to, cleaning out to previous total depth, no report is necessary.

Notice of Intention to Recomplate	<input type="checkbox"/>	Report of Remedial Work	<input type="checkbox"/>
Notice of Intention to Change Plans	<input type="checkbox"/>	Report of Recompletion	<input type="checkbox"/>
Notice of Intention to Abandon Well	<input checked="" type="checkbox"/>	Other	<input type="checkbox"/>

(Check appropriate space)

LEASE NAME C. Menke WELL NO. 1

FIELD Pinneo WILDCAT \_\_\_\_\_ COUNTY Morgan

LOCATION C NE NE Section 22 Township 2N Range 55W Meridian 6th PM  
(Quarter Quarter)

656 feet from North Section Line and 648 feet from East Section Line  
N or S E or W

(DETAILS OF WORK)

The above described well was drilled to a total depth of 5109' KB on 3-6-57. An electric log was run and 5-1/2" OD casing installed in the well. Extensive completion work in the Dakota "D" sand failed to result in commercial production, and after approximately 60 days, the Dakota "J" sand was opened and tested, also with negative results. Accordingly, it is now proposed to abandon the well. Plugging procedure will be as follows:

Part 5-1/2" OD 11# casing and pull all salvable casing from well. Place plugs as follows:

- Plug #1 - From 5020 to 4920' KB with 11 sacks reg. cement
- Plug #2 - " 210 " 170' KB with 13 sacks reg. cement
- Plug #3 - Top of surface casing (2' below surface) to 15' below surface with 5 sacks reg. cement.

Bentonitic gel mud will be placed between all plugs and the location cleaned and levelled to restore the original contour.

AJJ	
DVR	
FJK	
WOS	
HHA	
AH	
JJD	<input checked="" type="checkbox"/>
FILE	

I/We hereby swear (or affirm) that the statements herein made are a full and correct report.

APPROVED: \_\_\_\_\_ Date JUL 18 1957

Company The Texas Company Date 7-12-57

Address Box 1346, Casper, Wyo. Phone No. 2-5353

By [Signature] Title District Superintendent

Director \_\_\_\_\_ (Signature)

*arp*