

FORM
6Rev
05/18State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

401930695

Date Received:

02/25/2019

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 10311

Contact Name: Julie Tannehill

Name of Operator: SRC ENERGY INC

Phone: (720) 616.4300

Address: 1675 BROADWAY SUITE 2600

Fax: (720) 616.4301

City: DENVER State: CO Zip: 80202

Email: jtannehill@srcenergy.com

For "Intent" 24 hour notice required,

Name: Peterson, Tom

Tel: (970) 370-1281

COGCC contact:

Email: tom.peterson@state.co.us

API Number 05-123-14980-00

Well Name: STATE

Well Number: 36-5F

Location: QtrQtr: SWNW Section: 36 Township: 4N Range: 66W Meridian: 6

County: WELD

Federal, Indian or State Lease Number: 66888

Field Name: WATTENBERG

Field Number: 90750

☒ Notice of Intent to Abandon☐ Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.269780

Longitude: -104.731520

GPS Data:

Date of Measurement: 06/28/2006

PDOP Reading: 2.2

GPS Instrument Operator's Name: Paul Tappy

Reason for Abandonment: ☐ Dry☒ Production Sub-economic☐ Mechanical Problems☐ OtherCasing to be pulled: ☐ Yes☒ No

Estimated Depth:

Fish in Hole: ☐ Yes☒ No

If yes, explain details below

Wellbore has Uncemented Casing leaks: ☐ Yes☒ No

If yes, explain details below

Details:

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	7294	7310			
NIOBRARA	6995	7175			
SUSSEX	4494	4514	11/13/2001	RETAINER/SQUEEZED	5140

Total: 3 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	23	506	265	506	0	VISU
1ST	7+7/8	4+1/2	11.6	7,413	200	7,413	6,358	CBL
S.C. 1.1				5,140	200	5,140	3,970	CBL
S.C. 1.2				609	175	630	50	CBL

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 6920 with 20 sacks cmt on top. CIPB #2: Depth _____ with _____ sacks cmt on top.
CIBP #3: Depth _____ with _____ sacks cmt on top. CIPB #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 30 sks cmt from 4600 ft. to 4200 ft. Plug Type: CASING Plug Tagged: ☐
Set 68 sks cmt from 826 ft. to 0 ft. Plug Type: CASING Plug Tagged: ☒
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Perforate and squeeze at 986 ft. with 80 sacks. Leave at least 100 ft. in casing 826 CICR Depth
Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth
Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set _____ sacks half in. half out surface casing from _____ ft. to _____ ft. Plug Tagged: ☐

Set _____ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. of _____ inch casing Plugging Date: _____

*Wireline Contractor: _____ *Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1105 ☐ Yes ☐ No *ATTACH JOB SUMMARY

Technical Detail/Comments:

Decision to plug well due to bradenhead test results as documented by Form 17, Doc# 401930694.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Christi Ng

Title: Sr. Regulatory Analyst Date: 2/25/2019 Email: cng@srcenergy.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Jacobson, Eric Date: 2/27/2019

CONDITIONS OF APPROVAL, IF ANY: _____ Expiration Date: 8/26/2019

COA Type	Description
	<p>With known bradenhead pressure, another step will be added to the plugging procedure.</p> <p>Perforate at 1,500'</p> <p>Pump 50 sacks cement leaving 15 sacks in the casing</p> <p>After pumping the cement plug at 1,500', shut down overnight to allow cement to set up.</p> <p>On the next morning, check for pressure or flow in the bradenhead. If either exists, contact COGCC Engineer for further plugging orders.</p>
	<p>If there has not been a reported Bradenhead test within 60 days of plugging this well, prior to starting plugging operations, a Bradenhead test shall be performed.</p> <p>1) If, before opening the Bradenhead valve, the beginning pressure is greater than 25 psi, sampling is required.</p> <p>2) If pressure remains at the conclusion of the test, or if any liquids were present during the test, sampling is required.</p> <p>3) If sampling is required contact COGCC engineering for a confirmation of plugging requirements prior to placing any plugs.</p> <p>Sampling shall comply with Operator Guidance - Bradenhead Testing and Reporting Instructions.</p> <p>The Form 17 shall be submitted within 10 days of the test.</p>
	<p>1) Provide 48 hour notice of plugging MIRU via electronic Form 42.</p> <p>2) Prior to placing the 826' plug: verify that all fluid migration (liquid or gas) has been eliminated. If evidence of fluid migration or pressure remains, contact COGCC Engineer for an update to plugging orders.</p> <p>3) After isolation has been verified, pump plug and displace. If cement is not circulated to surface, shut-in, WOC 4 hours then tag plug – must be at 456' or shallower and provide 10 sack plug at surface.</p> <p>4) Leave at least 100' of cement in the wellbore for each plug.</p> <p>5) Properly abandon on-location flowlines as per Rule 1105. File electronic Form 42 once abandonment is complete. Within 30 days of an operator completing abandonment requirements for an off-location flowline or crude oil transfer line, the operator must submit a Flowline Report, Form 44.</p>
	<p>Operator shall implement measures to control venting, to protect health and safety, and to ensure that vapors and odors from well plugging operations do not constitute a nuisance or hazard to public welfare.</p>

Attachment Check List

Att Doc Num	Name
401930695	FORM 6 INTENT SUBMITTED
401950337	PROPOSED PLUGGING PROCEDURE
401950338	WELLBORE DIAGRAM

Total Attach: 3 Files

General Comments

<u>User Group</u>	<u>Comment</u>	<u>Comment Date</u>
Engineer	Deepest Water Well within 1 Mile – 430' SB5 Base of Fox Hills - 359'	02/27/2019
Well File Verification	Pass	02/26/2019
Permit	Returned to draft - 2/6/2019 -Top perf of Niobrara is incorrect on wellbore diagram and zones tab Returned to Draft - 2/21/2019 -Top perf of the NB and Base perf of the CD are incorrect on wellbore diagram and zones tab Returned to draft - 2/25/2019 -Base perforation of Codell is incorrect on wellbore diagram and zones tab	02/06/2019
Permit	Verified as drilled lat/long Verified completed intervals (152506, 1077603, 400814080) Verified production reporting	02/06/2019

Total: 4 comment(s)