

Click here to reset the form

FORM
21
Rev 9/14

State of Colorado
Oil and Gas Conservation Commission



1120 Lincoln Street, Suite 801, Denver, Colorado 80203 (303)-894-2100 Fax: (303)-894-2109

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by a OGCC representative. Injection wells tests must be witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressurees must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a.(1) B. or C.
8. OGCC notification must be provided 10 days prior to the test via Form 42.
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

OGCC Operator Number: 69175	Contact Name and Telephone
Name of Operator: PDC Energy	
Address: 1775 Sherman St	No:
City: Denver State: CO Zip: 80203	Email:
API Number: 123-21412 OGCC Facility ID Number:	
Well/Facility Name: Sakata	Well/Facility Number: 22-36
Location QtrQtr: SENW Section: 36 Township: 1N Range: 67W Meridian:	

FOR OGCC USE ONLY

Document Number:

Date Received:

Complete the
Attachment Checklist

	Oper	OGCC
Pressure Chart		
Cement Bond Log		
Tracer Survey		
Temperature Survey		
Inspection Number		

☒ SHUT-IN PRODUCTION WELL

☐ INJECTION WELL

Last MIT Date:

Test Type:

- ☒ Test to Maintain SI/TA status
☐ Verification of Repairs

- ☐ 5- year UIC
☐ Annual UIC Test

☐ Reset Packer

Describe Repairs or Other Well Activities:

Wellbore Data at Time of Test

Injection/Producing Zone(s)	Perforated Interval:	Open Hole Interval:
jsnd	8088-8124	

Casing Test
Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.
Bridge Plug or Cement Plug Depth
8035

Tubing Casing/Annulus Test

Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers? <input type="checkbox"/> Yes <input type="checkbox"/> No
--------------	---------------	-------------------	---

Test Data

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
11/06/2019	SI	0	0	0
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain During Test
519	519	519	519	519
Test Witnessed by State Representative? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		OGCC Field Representative (Print Name):		

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Ryan Genther

Signed: Title: Completions Supervisor Date: 11/06/2019

OGCC Approval: Title: Date:

Conditions of Approval, if any: