

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402500881

Receive Date:

Report taken by:

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Refer to Rules 340, 905, 906, 907, 908, 909, and 910

OPERATOR INFORMATION

Name of Operator: DCP OPERATING COMPANY LP	Operator No: 4680	Phone Numbers
Address: 370 17TH STREET - SUITE 2500		Phone: (970) 3786393
City: DENVER	State: CO	Zip: 80202
Contact Person: Chandler Cole	Email: cecole@dcpmidstream.com	Mobile: (970) 9390329

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 14898

Initial Form 27 Document #: 402282471

PURPOSE INFORMATION

- | | |
|--|--|
| <input type="checkbox"/> 901.e. Sensitive Area Determination | <input type="checkbox"/> 909.c.(5), Rule 910.b.(4): Remediation of impacted ground water |
| <input type="checkbox"/> 909.c.(1), Rule 905: Pit or PW vessel closure | <input type="checkbox"/> Rule 909.e.(2)A.: Notice completion of remediation in accordance with Rule 909.b. |
| <input checked="" type="checkbox"/> 909.c.(2), Rule 906: Spill/Release Remediation | <input type="checkbox"/> Rule 909.e.(2)B.: Closure of remediation project |
| <input type="checkbox"/> 909.c.(3), Rule 907.e.: Land treatment of oily waste | <input type="checkbox"/> Rule 906.c.: Director request |
| <input type="checkbox"/> 909.c.(4), Rule 908.g.: Centralized E&P Waste Management Facility closure | <input type="checkbox"/> Other _____ |

SITE INFORMATION

N Multiple Facilities (in accordance with Rule 909.c.)

Facility Type: SPILL OR RELEASE	Facility ID: 469293	API #: _____	County Name: WELD
Facility Name: SPILL/RELEASE POINT		Latitude: 40.267356	Longitude: -104.735617
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: NESE	Sec: 35	Twp: 4N	Range: 66W
Meridian: 6		Sensitive Area? Yes	

SITE CONDITIONS

General soil type - USCS Classifications SM

Most Sensitive Adjacent Land Use Agriculture
farmland and an
irrigation ditch to
the north of the
Site.

Is domestic water well within 1/4 mile? Yes

Is surface water within 1/4 mile? Yes

Is groundwater less than 20 feet below ground surface? No

Other Potential Receptors within 1/4 mile

The Colorado Division of Water Resources Water Well Database was consulted for depth to groundwater around the Site. The nearest registered water well (Permit #141254) has a noted static water level of 107 feet below ground surface. However, another registered water well (Permit #34070-MH), located approximately 1,650 feet southwest of the spill area has a noted static water level of 21 feet below ground surface.

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- | | | |
|--|--|--|
| <input checked="" type="checkbox"/> E&P Waste | <input type="checkbox"/> Other E&P Waste | <input type="checkbox"/> Non-E&P Waste |
| <input checked="" type="checkbox"/> Produced Water | <input type="checkbox"/> Workover Fluids | |
| <input type="checkbox"/> Oil | <input type="checkbox"/> Tank Bottoms | |
| <input checked="" type="checkbox"/> Condensate | <input type="checkbox"/> Pigging Waste | |
| <input type="checkbox"/> Drilling Fluids | <input type="checkbox"/> Rig Wash | |
| <input type="checkbox"/> Drill Cuttings | <input type="checkbox"/> Spent Filters | |
| | <input type="checkbox"/> Pit Bottoms | |
| | <input type="checkbox"/> Other (as described by EPA) | |

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
Yes	SOILS	180' X 40'	soil sample analysis

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

The release was discovered on November 17, 2019 when Operations noticed a drain valve on a condensate stabilizer re-boiler was leaking by to the produced water sump and overflowing the sump with a mixture of condensate and produced water. Operations immediately actuated the valve stopping the release. A vac truck was quickly deployed to remove the liquids within the sump and on the ground. Due to consistent freezing temperatures subsequent to the release, further Site investigation and remediation activities were delayed due to a thick frost layer. A Site Investigation was completed on May 13, 2020 to assist in defining the extent of the impacted soils area. Soil borings were advanced at locations illustrated on Figure 2 and the results are provided with this Form 27 submittal. DCP is currently coordinating with an environmental remediation subcontractors to perform remediation activities at the Site.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

☒ Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

After excavating the impacted soils, grab soil sampling will be conducted to demonstrate the remaining soils are below the applicable COGCC Table 910-1 standards. Confirmation soil samples will be submitted for analysis of BTEX and TPH-GRO/DRO collected from the base and sidewalls of the excavation's final extent.

Proposed Groundwater Sampling

☐ Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

No evidence of groundwater was encountered during the soil boring investigations.

Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Surface water has not been impacted.

Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan (summary):

Analytical results from the May investigation reported fourteen out of nineteen samples were below the applicable COGCC Table 910-1 standards with the exception of five locations (B1, B2, B3, B4, and B19). The impacted soils encountered during the excavation will be removed via dig and haul and a hydrovac rig and /or hand shoveling will be utilized around facility equipment. The impacted soils will be transported and disposed at an approved landfill. Confirmation soil samples will be submitted for analysis of BTEX and TPH-GRO/DRO collected from the base and sidewalls of the excavation's final extent. Based on the results of the confirmation sampling investigation following the removal of the impacted soil, a no further action (NFA) determination for the Site will be requested from the COGCC and the results presented in a supplemental Form 27.

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 19

Number of soil samples exceeding 910-1 5

Was the areal and vertical extent of soil contamination delineated? No

Approximate areal extent (square feet) 7200

NA / ND

-- Highest concentration of TPH (mg/kg) 4780

NA Highest concentration of SAR

BTEX > 910-1 Yes

Vertical Extent > 910-1 (in feet) 16

Groundwater

Number of groundwater samples collected 0

Was extent of groundwater contaminated delineated? No

Depth to groundwater (below ground surface, in feet) \

Number of groundwater monitoring wells installed

Number of groundwater samples exceeding 910-1

Highest concentration of Benzene (µg/l)

Highest concentration of Toluene (µg/l)

Highest concentration of Ethylbenzene (µg/l)

Highest concentration of Xylene (µg/l)

Highest concentration of Methane (mg/l)

Surface Water

0 Number of surface water samples collected

Number of surface water samples exceeding 910-1

If surface water is impacted, other agency notification may be required.

OTHER INVESTIGATION INFORMATION

☐ Were impacts to adjacent property or offsite impacts identified?

☐ Were background samples collected as part of this site investigation?

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards)

Volume of liquid waste (barrels)

☒ Is further site investigation required?

As described in the Proposed Soil Sampling Section of this Report.

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No _____

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

DCP is currently coordinating with an environmental remediation subcontractor to perform remediation activities at the Site. The impacted soils encountered during the excavation will be removed via dig and haul and a hydrovac rig and /or hand shoveling will be utilized around facility equipment. The impacted soils will be transported and disposed at an approved landfill. Confirmation soil samples will be submitted for analysis of BTEX and TPH-GRO/DRO collected from the base and sidewalls of the excavation's final extent demonstrating the remaining soils are below the applicable COGCC Table 910-1 standards.

REMEDIAL SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

The release was discovered on November 17, 2019 when Operations noticed a drain valve on a condensate stabilizer re-boiler was leaking by to the produced water sump and overfilling the sump with a mixture of condensate and produced water. Operations immediately actuated the valve stopping the release. A vac truck was quickly deployed to remove the liquids within the sump and on the ground. Due to consistent freezing temperatures subsequent to the release, further Site investigation and remediation activities were delayed due to a thick frost layer. A Site Investigation was completed on May 13, 2020 to assist in defining the extent of the impacted soils area. DCP is currently coordinating with environmental remediation subcontractors to perform remediation activities at the Site. The impacted soils encountered during the excavation will be removed via dig and haul and a hydrovac rig and /or hand shoveling will be utilized around facility equipment. The impacted soils will be transported and disposed at an approved landfill. Confirmation soil samples will be submitted for analysis of BTEX and TPH-GRO/DRO collected from the base and sidewalls of the excavation's final extent. Based on the results of the confirmation sampling investigation following removal of the impacted soil, a no further action (NFA) determination for the Site will be requested from the COGCC and the results presented in a supplemental Form 27.

Soil Remediation Summary

☐ In Situ

_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Air sparge / Soil vapor extraction
_____ Natural Attenuation
_____ Other _____

☐ Ex Situ

_____ Excavate and offsite disposal
_____ If Yes: Estimated Volume (Cubic Yards) _____
_____ Name of Licensed Disposal Facility or COGCC Facility ID # _____
_____ Excavate and onsite remediation
_____ Land Treatment
_____ Bioremediation (or enhanced bioremediation)
_____ Chemical oxidation
_____ Other _____

Groundwater Remediation Summary

No _____ Bioremediation (or enhanced bioremediation)
No _____ Chemical oxidation
No _____ Air sparge / Soil vapor extraction
No _____ Natural Attenuation
No _____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

None. No evidence of groundwater was encountered during the soil boring investigations.

REMEDATION PROGRESS UPDATE

PERIODIC REPORTING

Frequency: ☐ Quarterly ☐ Semi-Annually ☐ Annually ☐ Other _____

Report Type: ☐ Groundwater Monitoring ☐ Land Treatment Progress Report ☐ O&M Report

☒ Other Form 27 Supplemental with Soil Investigation Remediation Summary

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? _____

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards _____

E&P waste (solid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

Volume of E&P Waste (liquid) in barrels _____

E&P waste (liquid) description _____

COGCC Disposal Facility ID #, if applicable: _____

Non-COGCC Disposal Facility: _____

REMEDATION COMPLETION REPORT

REMEDATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No _____

Do all soils meet Table 910-1 standards? _____

Does the previous reply indicate consideration of background concentrations? _____

Are the only residual soil impacts pH, SAR, or EC at depths greater than 3 feet below ground surface? _____

Does Groundwater meet Table 910-1 standards? _____

Is additional groundwater monitoring to be conducted? _____

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

The spill remained on the DCP Gas Plant property. Reclamation subsequent to remediation activities will likely consist of backfilling any excavation areas with clean structural fill material on the surface.

Is the described reclamation complete? No _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim? ☐ Final?

Did the Surface Owner approve the seed mix? _____

If NO, does the seed mix comply with local soil conservation district recommendations? _____

IMPLEMENTATION SCHEDULE

PRIOR DATES

Date of Surface Owner notification/consultation, if required. 11/17/2019

Actual Spill or Release date, if known. 11/17/2019

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). 11/18/2019

Date of commencement of Site Investigation. 05/13/2020

Date of completion of Site Investigation.

REMEDIAL ACTION DATES

Date of commencement of Remediation.

Date of completion of Remediation.

SITE RECLAMATION DATES

Date of commencement of Reclamation.

Date of completion of Reclamation.

OPERATOR COMMENT

DCP is providing this F27S update report as a supplemental to the approved F27 (#402426799) to inform COGCC that remedial progress on the Site was not performed during the 3Q timeframe and remedial activities are anticipated to begin during October 2020. DCP will continue to provide COGCC with progress updates via eform 27 documents.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Chandler Cole

Title: Compliance Coordinator

Submit Date:

Email: COGCCnotification@dcpmidstream.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved:

Date:

Remediation Project Number: 14898

COA Type

Description

--	--

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num

Name

--	--

Total Attach: 0 Files

General Comments

User Group

Comment

Comment Date

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)