

FORM

21

Rev  
11/20

# State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402726973

Date Received:

## MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 96735	Contact Name: Matt Williford	Pressure Chart		
Name of Operator: WILLIFORD RESOURCES, L.L.C.	Phone: (918) 7128828	Cement Bond Log		
Address: 6506 S LEWIS AVE STE 102		Tracer Survey		
City: TULSA State: OK Zip: 74136 Email: mattw@swbell.net		Temperature Survey		
API Number: 05-067-07164	OGCC Facility ID Number: 215559	Inspection Number		
Well/Facility Name: LONG & SCHLUTER	Well/Facility Number: 1 MENEFFEE			
Location QtrQtr: SWNW Section: 7 Township: 33N Range: 11W Meridian: N				

☒ SHUT-IN PRODUCTION WELL☐ INJECTION WELL

Last MIT Date: 12/21/2015 12:00:00 AM

**Test Type:**☒ Test to Maintain SI/TA status☐ 5-Year UIC☐ Reset Packer☐ Verification of Repairs☐ Annual UIC TEST☐ Describe Repairs or Other Well Activities:**Wellbore Data at Time of Test**

Injection Producing Zone(s)	Perforated Interval	Open Hole Interval
MENF		1054'-1064'

**Tubing Casing/Annulus Test**

Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?
			<input type="checkbox"/>

**Casing Test**

Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.

Bridge Plug or Cement Plug Depth

1000

**Test Data (Use -1 for a vacuum)**

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
06-23-2021	SHUT-IN	0	0	0
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
330	328	326	325	-5

Test Witnessed by State Representative? ☒

OGCC Field Representative

Labowskie, Steve

**OPERATOR COMMENTS:**

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed:

Print Name: Matt Williford

Title: Production Manager

Email: mattw@swbell.net

Date:

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved:

Date:

**CONDITIONS OF APPROVAL, IF ANY:**

## Attachment List

Att Doc Num      Name

--	--

Total Attach: 0 Files

## General Comments

User Group      Comment      Comment Date

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)