

FORM

21

Rev  
08/14

# State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402066856

Date Received:

06/06/2019

## MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 66190	Contact Name: Carla White	Pressure Chart		
Name of Operator: OMIMEX PETROLEUM INC	Phone: (817) 460-7777	Cement Bond Log		
Address: 100 CRESCENT COURT, SUITE 700		Tracer Survey		
City: DALLAS State: TX Zip: 75201 Email: carla_white@omimexgroup.com		Temperature Survey		
API Number: 05-125-09493	OGCC Facility ID Number: 279905	Inspection Number		
Well/Facility Name: BRINKEMA	Well/Facility Number: 14-14-5-44			
Location QtrQtr: SESW Section: 14 Township: 5N Range: 44W Meridian: 6				

☒ SHUT-IN PRODUCTION WELL ☐ INJECTION WELL Last MIT Date: 4/9/2014 12:00:00 AM

### Test Type:

- ☒ Test to Maintain SI/TA status ☐ 5-Year UIC ☐ Reset Packer  
☐ Verification of Repairs ☐ Annual UIC TEST  
☐ Describe Repairs or Other Well Activities:

Wellbore Data at Time of Test				Casing Test  Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.  Bridge Plug or Cement Plug Depth 2300
Injection Producing Zone(s)	Perforated Interval	Open Hole Interval		
NBRR	2538-2378			
Tubing Casing/Annulus Test				
Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?	

### Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
04-01-2019	SHUT-IN	0	350	350
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
625	625	625	625	0

Test Witnessed by State Representative? ☒ OGCC Field Representative Schure, Kym

### OPERATOR COMMENTS:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Carla White  
 Title: Engineering Tech Email: carla\_white@omimexgroup.com Date: 6/6/2019

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: JENKINS, STEVE Date: 1/12/2022

### CONDITIONS OF APPROVAL, IF ANY:

## Attachment List

**Att Doc Num**

**Name**

402066856

FORM 21 SUBMITTED

Total Attach: 1 Files

## General Comments

**User Group**

**Comment**

**Comment Date**

--

--

Stamp Upon  
Approval

Total: 0 comment(s)