

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

403318210

Date Received:

02/10/2023

FIR RESOLUTION FORM

Overall Status:

CA Summary:

1 of 2 CAs from the FIR responded to on this Form

1 CA Completed
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10749

Name of Operator: SIMCOE LLC

Address: 1199 MAIN AVE SUITE 101

City: DURANGO State: CO Zip: 81301

Contact Name and Telephone:

Name: _____

Phone: () Fax: ()

Email: _____

Additional Operator Contact:

Contact Name

Phone

Email

Doerner, Gina

gina.doerner@ikavenergy.com

_General

sjninspections@ikavenergy.com

COGCC INSPECTION SUMMARY:

FIR Document Number: 700300466

Inspection Date: 10/20/2022

FIR Submit Date: 10/24/2022

FIR Status: _____

Inspected Operator Information:

Company Name: SIMCOE LLC

Company Number: 10749

Address: 1199 MAIN AVE SUITE 101

City: DURANGO State: CO Zip: 81301

LOCATION - Location ID: 333971

Location Name: WARD J.W.GAS UNIT A- N33N8W Number: 5SWNE County: LA PLATA

Qtrqtr: SWNE Sec: 5 Twp: 33N Range: 8W Meridian: N

Latitude: 37.136380 Longitude: -107.739627

FACILITY - API Number: 05-067- -00 Facility ID: 268048

Facility Name: JW WARD A Number: 2

Qtrqtr: SWNE Sec: 5 Twp: 33N Range: 8W Meridian: N

Latitude: 37.136380 Longitude: -107.739627

CORRECTIVE ACTIONS:

2 CA# 165785

Corrective Action:

Date: 12/12/2022

Comply with maximum permissible noise levels for residential/rural/agricultural land use for both a-scale (50 b=db(a) nighttime and 55 db(a) daytime at 350' (or equivalent) from equipment and at same level/elevation as equipment and 60 db(c) 24-hours a day at 25' from residential building structure.

Note: additional time for CA time given due to seasonal conditions and construction activities at residential building structure and was acceptable to complainant.

Note: operator should confirm compliance and collect data with proper equipment and techniques outlined in Rule 423

Response: CA COMPLETED

Date of Completion: 02/10/2023

Operator
Comment:

On 11/10/2022 a second muffler was installed on the active compressor to mitigate sound. A subsequent noise survey indicated day time readings were below the required thresholds. In parallel, a well engineering evaluation indicated an electric pump jack was a possibility which would eliminate the need for the compressor and efforts were started for its installation; this pump jack installation is currently waiting on the Form 4 #403273598 approval. The compressor was shut down on 2/10/2023 awaiting the electric pump jack installation, eliminating the site's primary noise source. Since the installation timing is soon, a noise survey per Rule 423 will be completed after the electric pump jack is installed to confirm the site's compliance. An additional FIRR will be submitted with the noise survey (estimated for April 2023).

COGCC Decision:

COGCC
Representative:

OPERATOR COMMENT AND SUBMITTAL

Comment: A future FIRR will be submitted with the noise survey with the compressor shutdown and the electric pump jack installation. Noise at the location is significantly reduced.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Katherine Feir

Signed:

Title: Compliance Coordinator

Date: 2/10/2023 11:49:48 AM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
------------------------	--------------------

--	--

Total Attach: 0 Files